



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

19th March 2014

Our Reference: 13289:JHF769

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
ARMSTRONG, MT DUNEED ESTATE (STAGE 4) – MOUNT DUNEED**

Please find attached our Report Nos 13289/R001 to 13289/R004 that relate to the field density testing that was conducted within the backfilled easement and filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in early August 2013 and was completed in early March 2014.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspections and testing was performed by an experienced geotechnician from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments and backfilled easement by Winslow Constructors during the aforementioned period.

We are of the view that the bulk fill materials that have been placed across the reported allotments and within the backfilled easement by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in black ink, appearing to read 'Justin Fry', written in a cursive style.

Justin Fry

FIGURE 1



ROAD NAME	GAS		SERVICED RECYCLED WASTE	
	SIDE	OFFSET (m)	SIDE	OFFSET
MANNA GUM DRIVE	NORTH	2.10	NORTH	
BLOSSOM AVENUE	WEST	2.10	WEST	
ARMSTRONG BOULEVARD	NORTH	2.10	NORTH	
EVERLASTING TERRACE	WEST	2.10	WEST	

ROAD NAME	ROAD TYPE	RESERVE WIDTH (m)	RECYCLED WASTE	
			LIP TO LIP	IN
MANNA GUM DRIVE	ACCESS	16.00	6.70	
BLOSSOM AVENUE	ACCESS	16.00	6.70	



COMPACTION ASSESSMENT

Job No 13289
 Report No 13289/R001
 Date Issued 23/08/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	ARMSTRONG, MT DUNEED - STAGE 4	Date tested	01/08/13
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:56
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m³	1.98	1.94	1.98	-	-	-
Field moisture content %	24.6	24.6	24.6	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m³	2.01	1.97	2.00	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	22.0	23.0	22.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% wet	1.5% wet	2.0% wet	-	-	-
--	-------------	-------------	-------------	---	---	---

Density Ratio (R_{HD}) %	98.0	98.5	99.0	-	-	-
---	-------------	-------------	-------------	---	---	---

Material description

No 1 - 3 Clay Fill						
--------------------	--	--	--	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 13289
 Report No 13289/R002
 Date Issued 10/12/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	ARMSTRONG, MT DUNEED - STAGE 4	Date tested	09/10/13
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:44
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m³	2.00	1.98	1.97	-	-	-
Field moisture content %	17.2	21.1	22.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m³	2.06	1.99	1.97	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	18.5	23.0	23.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.0% dry	1.5% dry	1.0% dry	-	-	-
---	-------------	-------------	-------------	---	---	---

Density Ratio (R_{HD})	%	97.0	99.5	100.0	-	-	-
---	----------	-------------	-------------	--------------	---	---	---

Material description

No 4 - 6 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 13289
 Report No 13289/R003
 Date Issued 10/12/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	ARMSTRONG, MT DUNEED - STAGE 4	Date tested	15/10/13
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:35
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m³	1.99	1.96	1.91	-	-	-
Field moisture content %	24.1	23.9	23.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	7	8	9	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m³	1.92	1.91	1.94	-	-	-
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	26.5	26.5	24.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	1.0% dry	-	-	-
---	-------------	-------------	-------------	---	---	---

Density Ratio (R_{HD}) %	104.0	102.5	98.5	-	-	-
---	--------------	--------------	-------------	---	---	---

Material description

No 7 - 9 Clay Fill						
--------------------	--	--	--	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 13289
 Report No 13289/R004
 Date Issued 19/03/14

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	ARMSTRONG, MT DUNEED - STAGE 4	Date tested	04/03/14
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	10:30
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	10	-	-	-	-	-
Location	LOT 425 TRENCH BACKFILL					
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth	mm 175	-	-	-	-	-
Field wet density	t/m ³ 1.86	-	-	-	-	-
Field moisture content	% -	-	-	-	-	-

Test procedure AS 1289.5.7.1

Test No	10	-	-	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm 19.0	-	-	-	-	-
Percent of oversize material	wet 0	-	-	-	-	-
Peak Converted Wet Density	t/m ³ 1.91	-	-	-	-	-
Adjusted Peak Converted Wet Density	t/m ³ -	-	-	-	-	-
Optimum Moisture Content	% -	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	7.5% dry	-	-	-	-	-
--	-------------	---	---	---	---	---

Density Ratio (R _{HD})	% 97.5	-	-	-	-	-
-----------------------------------	--------	---	---	---	---	---

Material description

No 10 - 10 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry