



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

27<sup>th</sup> January 2021

Our Reference: 19770:NB872

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**ARMSTRONG – STAGES 46A & 46B (MOUNT DUNEED)**

Please find attached our Report No's 19770/R001 to 19770/R012 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in December 2019 and was completed in September 2020.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

FIGURE 1 (1 of 2)



**# Approximate field density test location**





REVISION						DATE	ISSUE DESCRIPTION	DRAWN	CHECKED	APPROVED	CLIENT	PROJECT	DRAWING TITLE	STATUS	SCALE AT A1				DRAWN	DESIGNED				
																1:500 @ A1				K.MCKELVIE	K.MCKELVIE			
3						03/09/20	ROAD NAMING CHANGE	K.NGUYEN	M.TROUNCE	T.PALIOS	 Communities Designed for Living	 Level 7, 176 Wellington Parade East Melbourne, VIC, Australia 3002	 ARMSTRONG - STAGE 46A LAYOUT PLAN	ISSUED FOR CONSTRUCTION					PROJECT ENGINEER		PROJECT MANAGER		DATE FIRST ISSUE	
2						04/09/20	LOT 4618 CROSSOVER RELOCATED	M.TROUNCE	M.TROUNCE	T.PALIOS														
1						06/07/20	ROAD NAMING CHANGE	K.MCKELVIE	M.TROUNCE	T.PALIOS														
0						02/06/20	CONSTRUCTION ISSUE	K.MCKELVIE	M.TROUNCE	T.PALIOS														
A						02/06/20	COUNCIL COMMENTS DATED 27/05/20	K.MCKELVIE	M.TROUNCE	T.PALIOS														
A						13/05/20	ISSUED FOR APPROVAL	K.MCKELVIE	M.TROUNCE	T.PALIOS						PROJECT NO.		DRAWING NO.		REVISION				
																180016.46A		R200		3				



FIGURE 1 (2 of 2)





## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R001  
Date Issued 04/04/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	04/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.97	1.94	2.01	-	-	-
Field moisture content %	17.5	9.4	13.6	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	2.01	2.00	2.00	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	17.0	12.0	16.0	-	-	-

Moisture Variation From Optimum Moisture Content	0.5% wet	2.5% dry	2.5% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	98.5	97.0	100.5	-	-	-
----------------------------	---	------	------	-------	---	---	---

Material description

No 1 - 3 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R002  
Date Issued 08/05/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	03/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:05
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.95	1.97	2.04	-	-	-
Field moisture content %	12.5	13.3	12.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	2.02	2.07	2.07	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	14.5	14.5	14.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	1.0% dry	2.0% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	96.5	95.5	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 4 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R003  
Date Issued 12/05/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	04/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	2.02	1.94	1.99	-	-	-
Field moisture content %	14.9	14.0	15.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	7	8	9	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	2.05	2.05	2.02	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	16.5	16.5	13.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.5% dry	2.5% wet	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	98.5	95.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 7 - 9 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R004  
Date Issued 08/05/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	05/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:23
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	10	11	12	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.94	1.98	1.99	-	-	-
Field moisture content %	10.5	12.4	11.3	-	-	-

Test procedure AS 1289.5.7.1

Test No	10	11	12	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	2.01	2.01	2.07	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	13.0	15.0	13.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.0% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	96.5	98.5	96.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 10 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry





## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R005  
Date Issued 17/08/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	06/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:44
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	2.00	1.94	1.94	-	-	-
Field moisture content %	13.5	14.3	14.3	-	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	2.03	2.04	1.97	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	16.0	16.0	17.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	1.5% dry	2.5% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	98.5	95.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 13 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry





## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R006  
Date Issued 08/05/2020

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project ARMSTRONG - STAGE 46  
Location MOUNT DUNEED

Tested by BGG  
Date tested 09/12/19  
Checked by JHF

**Feature** EARTHWORKS

Layer thickness

200 mm

Time: 15:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.94	2.06	2.06	-	-	-
Field moisture content %	12.9	9.8	14.1	-	-	-

Test procedure AS 1289.5.7.1

Test No	16	17	18	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	1.97	2.09	2.09	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	15.5	12.0	16.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	98.5	98.5	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 16 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R007  
Date Issued 08/05/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	10/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:55
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.98	2.00	2.04	-	-	-
Field moisture content %	13.2	12.6	13.0	-	-	-

Test procedure AS 1289.5.7.1

Test No	19	20	21	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	2.01	2.04	2.07	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	15.5	15.0	15.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	98.5	98.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 19 - 21 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R008  
Date Issued 19/02/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	12/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:14
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	22	23	24	25	26	27
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.92	1.92	1.91	1.91	1.92	1.92
Field moisture content %	17.2	16.2	13.8	16.6	17.3	18.9

Test procedure AS 1289.5.7.1

Test No	22	23	24	25	26	27
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.95	1.95	1.94	1.95	1.95	1.94
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	19.5	15.0	15.0	15.5	15.0	16.5

Moisture Variation From Optimum Moisture Content	2.5% dry	1.5% wet	1.0% dry	1.5% wet	2.5% wet	2.5% wet
--------------------------------------------------	----------	----------	----------	----------	----------	----------

Density Ratio ( $R_{HD}$ )	%	98.5	98.5	98.0	97.5	99.0	99.5
----------------------------	---	------	------	------	------	------	------

Material description

No 22 - 27 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.  
Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R009  
Date Issued 30/01/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	13/12/19
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 00:22
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	28	29	30	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.95	1.95	1.95	-	-	-
Field moisture content %	18.2	14.6	19.7	-	-	-

Test procedure AS 1289.5.7.1

Test No	28	29	30	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	1.96	1.98	1.93	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	20.0	17.0	21.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.0% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	99.5	98.5	101.0	-	-	-
----------------------------	---	------	------	-------	---	---	---

Material description

No 28 - 30 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry





# COMPACTION ASSESSMENT

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R010  
Date Issued 13/10/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	04/03/20
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:12
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.93	1.98	1.98	-	-	-
Field moisture content %	14.3	15.1	13.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	31	32	33	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	1.90	2.00	2.02	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	16.5	17.5	15.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	1.5% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	101.5	99.0	98.0	-	-	-
----------------------------	---	-------	------	------	---	---	---

Material description

No 31 - 33 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R011  
Date Issued 17/08/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	11/08/20
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:07
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	34	35	36	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.89	1.88	1.89	-	-	-
Field moisture content %	27.1	28.7	23.6	-	-	-

Test procedure AS 1289.5.7.1

Test No	34	35	36	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	1.92	1.90	1.92	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	29.5	31.5	26.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	98.5	99.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 34 - 36 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19770  
Report No 19770/R012  
Date Issued 24/08/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	ARMSTRONG - STAGE 46	Date tested	12/08/20
Location	MOUNT DUNEED	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:54
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	37	38	39	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.91	1.90	1.87	-	-	-
Field moisture content %	19.1	24.5	14.7	-	-	-

Test procedure AS 1289.5.7.1

Test No	37	38	39	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	1.96	1.97	1.96	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	16.5	22.5	17.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% wet	2.0% wet	2.5% dry	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	97.5	96.5	95.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 37 - 39 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry