



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

19<sup>th</sup> January 2022

Our Reference: 20326:NB1117

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING  
RATHDOWNE – STAGE 8 (WOLLERT)**

Please find attached our Report No's 20326/R001 to 201326/R005 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in June 2020 and was completed in January 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services


A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a faint circular stamp.

Nick Brock

# FIGURE 1



LOCALITY PLAN  
MELWAY: 356-A-65  
SCALE 1:20000



### SERVICES OFFSETS AND LOCATIONS

Location	Gas	Water		Communications		Electricity		BOK	Road Width	Joint Trenching	Street Classification
		100%	100%	Cables	Pipes	Cables	Pipes				
RUNGRADO	2.10S	2.55S	3.00S	1.50N	1.80N/1.70S	2.00N	1.00 BOK	4.35S-4.05N	16	GW/FT/HE	LEVEL 1
LAKOYA	2.20S	2.70S	3.20S	1.50N	1.80N/S	2.00N	1.00 BOK	5.20N-5.20S	18	GW/FT/HE	LEVEL 1
LAKE RIDGE	2.35S	2.75S	3.20S	0.95N	1.80S	0.45N	1.00 BOK	4.35S-4.05N	16	GW/FT/HE	LEVEL 1
YORK	2.20E	2.70E	3.20E	1.80W	1.80E/W	2.00W	1.00 BOK	4.35E-4.05W	16	GW/FT/HE	LEVEL 1
KAFUE	2.20E	2.70E	3.20E	1.80W	1.80E/W	2.00W	1.00 BOK	4.35E-4.05W	16	GW/FT/HE	LEVEL 1
VOYAGER	2.25E	2.70E	3.20E	1.80W	1.80E/W	2.00W	1.00 BOK	4.55E-4.05W	25	GW/FT/HE	LEVEL 2

NOTE: a) At the curb bow where water and gas mains pass, the watermain offset is to be increased by 0.5 metres.

ATTENTION TO CONTRACTOR

- IT IS THE CONTRACTORS RESPONSIBILITY TO ENSURE THAT THE DIGITAL PLAN, PROVIDED FOR SETOUT PURPOSES, MATCHES THE TSM COORDINATES SHOWN.
- Contractor to ensure that the site is pegged and/or set out checked by the licensed surveyor responsible for certifying the Plan of Subdivision prior to underground infrastructure being installed.
- Where concrete works about a sewer access chamber surround or similar structure, an expansion joint of approved material shall be provided between the two faces.

		<b>breese pitt dixon pt. ltd.</b> land surveyors civil engineers		1/19 cato street hawthorn east, 3123 telephone 8823 2300 fax no. 8823 2310	
MELWAY REF. 388-C-10		SURVEY BPD		MUNICIPALITY WHITTLESEA	
RATHDOWNE ESTATE STAGE 8 DETAIL PLAN		REFERENCE 9365 E/6		SHEET 1 OF 17	
ASSESSMENTS D 12.08.21 PATH AMENDMENTS C 03.06.21 FS LEVELS LOTS 810-903 AMENDED B 16.04.21 CONSTRUCTION ISSUE		DESIGN RGW DRAWN RGW		CHECKED NM SCALE AS SHOWN DATUM AHD DATE JUN'20	



# COMPACTION ASSESSMENT

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 20326  
Report No 20326/R001  
Date Issued 09/07/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 8	Date tested	15/06/20
Location	WOLLERT	Checked by	JHF

Feature	SWALE FILL	Layer thickness	200 mm	Time: 14:07
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		1	2	3	4	-	-
Location		REFER TO FIGURE 1					
Approximate depth below FSL	m	0.9	0.6	0.3	fsl		
Measurement depth	mm	175	175	175	175	-	-
Field wet density	t/m <sup>3</sup>	1.86	1.88	1.87	1.85	-	-
Field moisture content	%	35.5	33.2	30.3	33.2	-	-

Test procedure AS 1289.5.7.1

Test No		1	2	3	4	-	-
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	0	-	-
Peak Converted Wet Density	t/m <sup>3</sup>	1.89	1.93	1.95	1.88	-	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content	%	33.0	31.0	29.5	31.0	-	-

Moisture Variation From Optimum Moisture Content		2.5% wet	2.0% wet	1.0% wet	2.0% wet	-	-
--	--	----------	----------	----------	----------	---	---

Density Ratio ( R <sub>HD</sub> )	%	98.5	97.5	96.0	98.5	-	-
-----------------------------------	---	------	------	------	------	---	---

Material description

No 1 - 4 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 20326  
 Report No 20326/R002  
 Date Issued 09/07/2020

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 8	Date tested	16/06/20
Location	WOLLERT	Checked by	JHF

Feature	SWALE FILL	Layer thickness	200 mm	Time: 08:38
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		5	6	7	8	-	-
Location		REFER TO FIGURE 1					
Approximate depth below FSL	m	0.9	0.6	0.3	fsl		
Measurement depth	mm	175	175	175	175	-	-
Field wet density	t/m <sup>3</sup>	1.90	1.99	1.91	1.92	-	-
Field moisture content	%	37.0	31.9	30.1	31.4	-	-

Test procedure AS 1289.5.7.1

Test No		5	6	7	8	-	-
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	0	-	-
Peak Converted Wet Density	t/m <sup>3</sup>	1.93	2.02	1.99	1.96	-	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content	%	34.0	29.0	28.0	29.5	-	-

Moisture Variation From Optimum Moisture Content		2.5% wet	2.5% wet	2.0% wet	2.0% wet	-	-
--	--	----------	----------	----------	----------	---	---

Density Ratio ( R <sub>HD</sub> )	%	98.5	98.5	96.0	98.0	-	-
-----------------------------------	---	------	------	------	------	---	---

Material description

No 5 - 8 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 20326  
 Report No 20326/R003  
 Date Issued 19/01/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 8	Date tested	10/01/22
Location	WOLLERT	Checked by	JHF

<b>Feature</b>	<b>EARTHWORKS</b>	Layer thickness	200 mm	Time: 07:26
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	9	10	11	12	13	14
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth <span style="float: right;">mm</span>	175	175	175	175	175	175
Field wet density <span style="float: right;">t/m<sup>3</sup></span>	2.05	1.86	1.94	2.00	1.98	1.91
Field moisture content <span style="float: right;">%</span>	19.5	14.8	20.6	20.2	29.0	20.3

Test procedure AS 1289.5.7.1

Test No	9	10	11	12	13	14
Compactive effort	Standard					
Oversize rock retained on sieve <span style="float: right;">mm</span>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <span style="float: right;">wet</span>	0	0	0	0	0	0
Peak Converted Wet Density <span style="float: right;">t/m<sup>3</sup></span>	2.04	1.91	1.94	2.07	1.97	1.97
Adjusted Peak Converted Wet Density <span style="float: right;">t/m<sup>3</sup></span>	-	-	-	-	-	-
Optimum Moisture Content <span style="float: right;">%</span>	21.5	17.0	20.5	20.0	28.5	20.0

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	0.0%	0.0%	0.5% wet	0.0%
--	----------	----------	------	------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

<b>Density Ratio ( R<sub>HD</sub> )</b>	<b>%</b>	<b>100.5</b>	<b>97.5</b>	<b>100.0</b>	<b>96.5</b>	<b>100.5</b>	<b>96.5</b>
---	----------	--------------	-------------	--------------	-------------	--------------	-------------

Material description

No 9 - 14 Clay Fill
---------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 20326  
Report No 20326/R004  
Date Issued 19/01/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 8	Date tested	12/01/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:33
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	15	16	17	18	19	20
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	2.05	2.01	2.04	2.00	2.05
Field moisture content	%	23.1	20.6	26.5	22.3	16.6

Test procedure AS 1289.5.7.1

Test No	15	16	17	18	19	20
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.10	2.08	2.10	2.06	2.11
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	22.5	20.5	24.0	21.5	16.0

Moisture Variation From Optimum Moisture Content	0.5% wet	0.0%	2.5% wet	0.5% wet	0.5% wet	1.5% wet
--	----------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.5	96.5	97.5	97.5	97.0	96.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 15 - 20 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 20326  
 Report No 20326/R005  
 Date Issued 18/01/2022

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 8	Date tested	12/01/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	09:25
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	21	22	23	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m <sup>3</sup>	2.05	2.04	2.05	-	-
Field moisture content	%	23.2	20.3	17.8	-	-

Test procedure AS 1289.5.7.1

Test No	21	22	23	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m <sup>3</sup>	2.10	2.06	2.10	-	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	25.5	19.5	17.5	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% wet	0.5% wet	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.5	99.0	97.5	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 21 - 23 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry