



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

16th September 2022

Our Reference: 22206:NB1352

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
RATHDOWNE – STAGE 12 (WOLLERT)

Please find attached our Report No's 22206/R001 to 22206/R004 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in April 2022 and was completed in May 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

FIGURE 1



SERVICE OFFSETS AND LOCATION TABLE

ROAD NAME	ROAD RESERVE	POTABLE WATER		NON-POTABLE WATER		GAS		ELECTRICITY		TELECOMUNICATIONS		BOK	
		SIDE	OFFSET	SIDE	OFFSET	SIDE	OFFSET	POLE	UIG CABLE	SIDE	OFFSET	SIDE	OFFSET
ANAMUDI ROAD	16m	E	3.20	E	2.70	E	2.20	180°	W	2.60	W	1.80	4.35 E
STONEVIEW PLACE	16m	N	3.20	N	2.70	N	2.20	180°	S	2.60	S	1.80	4.35 W

1. TELECOM AND ELECTRICITY CABLES ARE TO BE CONSTRUCTED IN A COMMON TRENCH IN ACCORDANCE WITH ELECTRICITY AUTHORITY STANDARD DRAWINGS.
2. GAS AND WATER MAINS ARE TO BE CONSTRUCTED IN A COMMON TRENCH.
3. * DENOTES OFFSET FROM BACK OF KERB.

DRAWING INDEX

Sheet No.	Version	Description
1	B	LAYOUT PLAN & SERVICE OFFSETS TABLE
2	A	GENERAL NOTES, PAVEMENT COMPOSITIONS & TYPICAL CROSS SECTIONS
3	A	ROAD LONGITUDINAL SECTION & CROSS SECTIONS - ANAMUDI ROAD
4	A	ROAD LONGITUDINAL SECTION & CROSS SECTIONS - STONEVIEW PLACE
5	A	INTERSECTION DETAILS
6	B	DRAINAGE LONGITUDINAL SECTIONS & PIT SCHEDULE
7	A	SIGNAGE & LINEMARKING PLAN


Approximate field density test location

WARNING
BEWARE OF UNDERGROUND SERVICES
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

- ATTENTION TO CONTRACTOR**
- IT IS THE CONTRACTORS RESPONSIBILITY TO ENSURE THAT THE DIGITAL PLAN, PROVIDED FOR SETOUT PURPOSES, MATCHES THE TBM COORDINATES SHOWN.
 - Contractor to ensure that the site is pegged by a licensed surveyor and or set out checked by a licensed surveyor prior to underground infrastructure being installed.
 - Where concrete works abut a sewer access chamber surround or similar structure, an expansion joint of approved material shall be provided between the two faces.

SYMBOL LEGEND

Prop Drain	Ev Natural FS Level	+0.50	UNDER 100%
Drains	FS @ Bulking Line	+0.350	UNDER 100%
Sewer < 3000	Top/Top of Batter	+0.000	UNDER 100%
Water (DW)	Top Ret. Wall Level	+0.000	UNDER 100%
Water (NDW)	100yr Flood Level	+0.000	UNDER 100%
House Drain	Fill Proposed (+0.3m to 0.3m)		
Property Inlet	Cut Proposed		
Street Sign	Asphalt Surface Prop		
PSM	Concrete Surface Prop (Paths/Driveways/Sides)		
Rock Ret Wall	Tree To Be Removed		
Sloper Ret Wall	Tree To Be Retained with Tree Protection Zone (TPZ)		
Conduits 50mm			
Conduits 100mm			
Street Tree without/with Passive Irrigation (Refer Detail)			
Ex Drain			
Ex Water/DW/NDW			
Ex Sewer/Gas			
Ex Elec/Comm			



breese pitt dixon pty. ltd.
land surveyors civil engineers

1/19 calo street hawthorn east, 3123
telephone 8823 2300
fax no. 8823 2310

RATHDOWNE ESTATE STAGE 12
LAYOUT PLAN & SERVICE OFFSET TABLE

MUNICIPALITY WHITTLESEA
REFERENCE 9365 / 12

MELWAY REF. 388 C-10
SURVEY BPD
DESIGN M.A.
DRAWN M.A.
CHECKED

SCALE AS SHOWN DATUM AHD DATE JUN '21 SHEET 1 OF 12

REV	DATE	REMARKS
B	13-12-21	DRAINAGE PIPE SIZE AMENDED
A	22-04-21	ISSUED FOR CONSTRUCTION



COMPACTION ASSESSMENT

Job No 22206
 Report No 22206/R001
 Date Issued 27/04/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 12	Date tested	10/04/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:03
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.95	1.85	1.89	1.85	1.92	1.91
Field moisture content	%	18.0	19.6	22.7	18.4	17.4	18.1

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.00	1.92	1.93	1.90	1.98	1.96
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	20.5	22.5	25.5	20.5	20.0	21.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.5	96.5	98.0	98.0	97.0	97.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22206
 Report No 22206/R002
 Date Issued 27/04/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNNE - STAGE 12	Date tested	11/04/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:02
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		7	8	9	10	11	12
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	1.91	1.95	1.94	1.94	1.95	1.93
Field moisture content	%	18.8	18.6	21.0	18.7	21.6	19.2

Test procedure AS 1289.5.7.1

Test No		7	8	9	10	11	12
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.93	1.99	1.99	1.98	1.97	1.96
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	21.5	21.0	23.5	21.0	23.5	22.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	97.5	97.5	98.0	99.0	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22206
 Report No 22206/R003
 Date Issued 23/05/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNNE - STAGE 12	Date tested	27/04/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:35
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.99	1.94	1.95	1.95	1.93
Field moisture content	%	13.6	27.0	26.8	22.3	25.9

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.03	1.97	2.00	2.00	1.99
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	16.0	29.5	29.5	24.5	28.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	99.0	97.5	97.5	97.5	97.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22206
 Report No 22206/R004
 Date Issued 09/06/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 12	Date tested	03/05/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.92	1.95	1.94	1.96	1.95
Field moisture content	%	21.9	22.7	20.7	20.0	23.0

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.95	2.01	2.00	1.98	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	24.5	25.0	23.0	22.5	25.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	97.0	97.0	99.0	97.0	99.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 19 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry