



COMPACTION ASSESSMENT

Job No 23577
 Report No 23577/R001
 Date Issued 19/07/2023

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	ASPIRE - STAGE 36A	Date tested	13/07/23
Location	PLUMPTON	Checked by	JHF

Feature	CONSTRUCTION LAYER	Layer thickness	150 mm	Time: 13:23
----------------	---------------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	Gec Boulevard					
	80 1.5 east of kerb	120 1.6 west of kerb	160 1.5 east of kerb			
Approximate depth below FSL						
Measurement depth	mm	125	125	125	-	-
Field wet density	t/m ³	1.80	1.80	1.82	-	-
Field moisture content	%	23.4	23.9	26.9	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	1.79	1.80	1.81	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	24.0	25.0	27.5	-	-

Moisture Variation From Optimum Moisture Content	0.5% dry	1.0% dry	0.5% dry	-	-	-
--	-------------	-------------	-------------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	100.5	100.0	101.0	-	-
---	---	--------------	--------------	--------------	---	---

Material description

No 1 - 3 40mm Type A - Masalkovski Quarries

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 23577
 Report No 23577/R002
 Date Issued 19/07/2023

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	ASPIRE - STAGE 36A	Date tested	14/07/23
Location	PLUMPTON	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time: 13:25
----------------	----------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	-	-	-
Location	Gec Boulevard					
	80 1.8 east of kerb	120 1.7 west of kerb	160 1.8 east of kerb			
Approximate depth below FSL						
Measurement depth	mm	125	125	125	-	-
Field wet density	t/m ³	1.81	1.77	1.78	-	-
Field moisture content	%	21.4	20.6	21.7	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	1.80	1.77	1.77	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	22.0	21.5	22.5	-	-

Moisture Variation From Optimum Moisture Content	0.5% dry	1.0% dry	1.0% dry	-	-	-
---	-------------	-------------	-------------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	100.5	100.0	100.5	-	-
---	---	--------------	--------------	--------------	---	---

Material description

No 4 - 6 40mm Type A - Masalkovski Quarries

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 23577
Report No 23577/R003
Date Issued 24/07/2023

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	ASPIRE - STAGE 36A	Date tested	24/07/23
Location	PLUMPTON	Checked by	JHF

Feature	CLASS 3	Layer thickness	170 mm	Time:	14:40:11
----------------	----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No		7	8	9			
Location		Gec Boulevard					
	Chainage	90	140	170			
	Offset	1.6	1.7	1.8			
		west of kerb	east of kerb	west of kerb			
Approximate depth from F.S.L.	m						
Measurement depth	mm	150	150	150			
Field wet density	t/m ³	2.46	2.43	2.45			
Field dry density	t/m ³	2.30	2.28	2.29			
Field moisture content	%	6.5	6.5	7.0			

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWVJN)

Date of assignment		13/06/2023
Material source and location		20mm Class 3 - MVQ, Wyndham Vale
Compactive effort		MODIFIED
Maximum Dry Density	t/m ³	2.28
Optimum Moisture Content	%	8.0

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0			
Percent of oversize material	wet	-	-	-			
Percent of oversize material	dry	-	-	-			
Adjusted Maximum Dry Density	t/m ³	-	-	-			
Adjusted Optimum Moisture Content	%	-	-	-			

Moisture Variation From Optimum Moisture Content		1.0% dry	1.0% dry	0.5% dry			
---	--	----------	----------	----------	--	--	--

Moisture Ratio (R_m)	%	84.0	84.0	91.5			
---------------------------------------	---	------	------	------	--	--	--

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_D)	%	101.0	100.0	100.5			
--------------------------------------	---	-------	-------	-------	--	--	--

A581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 23577
Report No 23577/R004
Date Issued 07/08/2023

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	ASPIRE - STAGE 36A	Date tested	07/08/23
Location	PLUMPTON	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	08:44:25
---------	---------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		10	11	12			
Location		Gec Boulevard					
Chainage Offset	50	100	150				
	1.8	1.8	1.8				
	east of kerb	west of kerb	east of kerb				
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125			
Field wet density	t/m ³	2.46	2.47	2.48			
Field dry density	t/m ³	2.31	2.32	2.31			
Field moisture content	%	6.5	6.5	7.0			

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MWVIR)

Date of assignment		21/07/2023
Material source and location		20mm Class 2 - MVQ, Wyndham Vale
Compactive effort		MODIFIED
Maximum Dry Density	t/m ³	2.30
Optimum Moisture Content	%	7.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0			
Percent of oversize material	wet	-	-	-			
Percent of oversize material	dry	-	-	-			
Adjusted Maximum Dry Density	t/m ³	-	-	-			
Adjusted Optimum Moisture Content	%	-	-	-			

Moisture Variation From Optimum Moisture Content		1.0% dry	0.5% dry	0.0% dry			
---	--	-------------	-------------	-------------	--	--	--

Moisture Ratio (R _m)	%	87.5	91.5	99.0			
-----------------------------------	---	------	------	------	--	--	--

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _D)	%	100.5	101.0	100.5			
----------------------------------	---	-------	-------	-------	--	--	--

A581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry