



# Pearce Geotech


## **REDSTONE ESTATE STAGE 21A**

Level One Report

Winslow Constructors Pty Ltd

P242081

8<sup>th</sup> May 2025



8<sup>th</sup> May 2025

Winslow Constructors Pty Ltd  
Level 1, 6 English Street  
Essendon Fields, VIC, 3041

**Attention: Mohamed Ibrahim**

Dear Mohamed

**RE: Redstone Estate Stage 21A**  
**Level 1 Compaction Control**

This letter presents a report by Pearce Geotech Pty Ltd (PG) on Level 1 Testing Services undertaken during the construction of fill at Redstone Estate Stage 21A. One electronic copy provided.

Please do not hesitate to contact the undersigned should there be any queries regarding this report.

For and on behalf of Pearce Geotech Pty Ltd



Regards

Mitch Francis

# CONTENTS

<b>1</b>	<b>INTRODUCTION</b>	<b>1</b>
<b>2</b>	<b>SCOPE OF WORK</b>	<b>1</b>
<b>2.1</b>	<b>Area of Work</b>	<b>1</b>
<b>2.2</b>	<b>Placement Specification</b>	<b>1</b>
<b>3</b>	<b>CONSTRUCTION PLANT</b>	<b>2</b>
<b>4</b>	<b>INSPECTION AND TESTING</b>	<b>2</b>
<b>4.1</b>	<b>Construction Materials</b>	<b>2</b>
<b>4.2</b>	<b>Fill Placement</b>	<b>2</b>
<b>4.2.1</b>	<b>Test Summary</b>	<b>3</b>
<b>5</b>	<b>STATEMENT OF COMPLIANCE</b>	<b>3</b>

## **Appendices:**

Appendix A: Test Results/Site Plan

## 1 INTRODUCTION

This report presents the results of compaction control and laboratory testing services provided by Pearce Geotech Pty Ltd (PG) during the construction of fill at Redstone Estate Stage 21A.

PG was engaged by Winslow Constructors Pty Ltd to provide Level 1 testing services for the duration of these works in accordance with the specification supplied. The work was commissioned by Mr Mohamed Ibrahim of Winslow Constructors.

Level 1 testing, as defined in AS3798-2007 “Guidelines on Earthworks for Commercial and Residential Development”, provides for full-time inspection of the construction of controlled fill and compaction testing in accordance with AS1289 “Methods of Testing Soils for Engineering Purposes”. The Level 1 testing was undertaken by technicians from PG on the 20<sup>th</sup> September 2024.

## 2 SCOPE OF WORK

### 2.1 Area of Work

PG provided Level 1 testing and supervision of the construction filling placed. Material selection and condition, as well as compaction testing, were conducted during the construction of this fill.

This report does not include fill other than where mentioned in this report or any other fill that may be placed during this period or subsequent periods at or surrounding the subject site.

### 2.2 Placement Specification

While no earthworks specification was supplied, the fill placement and testing requirements for the structural fill were derived from AS 3798 “Guidelines on earthworks for commercial and residential developments” – Table 5.1, with the minimum density ratio as item Two (2) below;

**TABLE 5.1**  
**MINIMUM RELATIVE COMPACTION**

Item	Application	Minimum relative compaction, %	
		Minimum density ratio (at standard compactive effort) (Cohesive soils) (see Note 1)	Minimum density index (Cohesionless soils) (see Note 2)
1	Residential—lot, fill, house, sites	95 (see Note 3)	70
2	Commercial—fills to support minor loadings, including floor loadings of up to 20 kPa and isolated pad or strip footings to 100 kPa	98 (see Note 4)	75
3	Fill to support pavements (see Note 5)		
	(a) General fill	95	70
	(b) Subgrade (to a depth of 0.3 m)	98	75

### **3 CONSTRUCTION PLANT**

The following construction plant was used on site as required:

- 1 x Excavator
- 1 x Grader
- 1 x Pad Foot Roller
- 1 x Water Cart
- Dump Trucks as required

### **4 INSPECTION AND TESTING**

#### **4.1 Construction Materials**

Clay was used as fill for this project.

Fill material was sourced from:

- Onsite Cuts

All material was tested for compliance, spread and watered to achieve the specified density and moisture specification.

#### **4.2 Fill Placement**

Initial site inspection showed fill areas as per the attached site plan. These areas were consecutively stripped of all deleterious silty topsoil, organic matter and existing fill down to a Silty Clay. These areas were then compacted with a smooth drum roller and proof rolled with a loaded dump truck.

Compaction tests and a proof roll were conducted on each tested layer of compacted fill to ensure compliance with the specification and samples of the fill material were tested in PG's NATA accredited laboratory (Accreditation Number 18877) to determine the Hilf density ratio and moisture ratio of the material. In total 7 field density tests, 7 Hilf rapid compaction tests and 7 moisture contents were conducted.

Control Fill material was placed by dump truck, spread by grader, simultaneously water conditioned wherever required and compacted. Where the material appeared too wet, dry soil was mixed in and processed to a homogenous state.

#### 4.2.1 Test Summary

Field No.	Date	Location	Layer	Min. Ratio [%]	Density Ratio [%]
24-31199A	20/9/2024	Lot 2106	Lift 1	95% Std	100
24-31199B	20/9/2024	Lot 2132	Lift 1	95% Std	96
24-31199C	20/9/2024	Lot 2130	Lift 1	95% Std	95.5
24-31199D	20/9/2024	Lot 2128	Lift 1	95% Std	96.5
24-31199E	20/9/2024	Lot 2125	Lift 1	95% Std	99
24-31199F	20/9/2024	Lot 2120	Lift 1	95% Std	97
24-31199G	20/9/2024	Lot 2122	Lift 1	95% Std	97

## 5 STATEMENT OF COMPLIANCE

PG personnel have provided Level 1 inspection and testing services during construction of the fill at Redstone Estate Stage 21A. A technician from PG was on site on a fulltime basis during fill placement and observed the construction techniques adopted.

Based on these observations made by PG personnel and the results of field and laboratory tests, we consider that the fill has been placed in accordance with the intent of the specification.

For and on behalf of Pearce Geotech Pty Ltd

Regards



Anthony Green  
Senior Technician



# Appendix A

## Test Results

# Material Test Report

**Report Number:** P242081-1  
**Issue Number:** 1  
**Date Issued:** 07/10/2024  
**Client:** Winslow Constructors Pty Ltd

**Pearce Geotech**  
Pearce Geotech Pty Ltd  
23 Nobility Street Moolap VIC 3221  
Phone: (03) 5248 7887  
Email: tony@pearcegeotech.com.au

**Contact:** Mohamed Ibrahim  
**Project Number:** P242081  
**Project Name:** Redstone - Stage 21A  
**Project Location:** Eaglehawk Street, Sunbury  
**Work Request:** 31199  
**Date Sampled:** 20/09/2024  
**Dates Tested:** 25/09/2024 - 02/10/2024  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** TRN 16267  
**Specification:** 95% Standard  
**Location:** TRN 16267  
**Material:** General Fill  
**Material Source:** Site Won



Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Anthony Green  
Senior Technician  
NATA Accredited Laboratory Number: 18877

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	24-31199A	24-31199B	24-31199C	24-31199D
Date Tested	20/09/2024	20/09/2024	20/09/2024	20/09/2024
Time Tested	10:30	10:37	10:45	10:50
Test Request #/Location	Lot 2106	Lot 2132	Lot 2130	Lot 2128
Layer / Reduced Level	Lift 1	Lift 1	Lift 1	Lift 1
Thickness of Layer (mm)	200	200	200	200
Soil Description	General Fill	General Fill	General Fill	General Fill
Test Depth (mm)	175	175	175	175
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	1.82	1.74	1.74	1.75
Field Moisture Content %	21.4	18.3	20.3	20.7
Field Dry Density (FDD) t/m <sup>3</sup>	1.50	1.47	1.44	1.45
Peak Converted Wet Density t/m <sup>3</sup>	1.82	1.81	1.82	1.81
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Moisture Variation (Wv) %	2.0	2.0	2.0	2.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	100.0	96.0	95.5	96.5
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC



# Material Test Report

**Report Number:** P242081-1  
**Issue Number:** 1  
**Date Issued:** 07/10/2024  
**Client:** Winslow Constructors Pty Ltd

**Pearce Geotech**  
Pearce Geotech Pty Ltd  
23 Nobility Street Moolap VIC 3221  
Phone: (03) 5248 7887  
Email: tony@pearcegeotech.com.au

**Contact:** Mohamed Ibrahim  
**Project Number:** P242081  
**Project Name:** Redstone - Stage 21A  
**Project Location:** Eaglehawk Street, Sunbury  
**Work Request:** 31199  
**Date Sampled:** 20/09/2024  
**Dates Tested:** 25/09/2024 - 02/10/2024  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** TRN 16267  
**Specification:** 95% Standard  
**Location:** TRN 16267  
**Material:** General Fill  
**Material Source:** Site Won



Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Anthony Green  
Senior Technician  
NATA Accredited Laboratory Number: 18877

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	24-31199E	24-31199F	24-31199G	
Date Tested	20/09/2024	20/09/2024	20/09/2024	
Time Tested	10:56	11:04	11:10	
Test Request #/Location	Lot 2125	Lot 2120	Lot 2122	
Layer / Reduced Level	Lift 1	Lift 1	Lift 1	
Thickness of Layer (mm)	200	200	200	
Soil Description	General Fill	General Fill	General Fill	
Test Depth (mm)	175	175	175	
Sieve used to determine oversize (mm)	19.0	19.0	19.0	
Percentage of Wet Oversize (%)	**	**	**	
Field Wet Density (FWD) t/m <sup>3</sup>	1.81	1.76	1.76	
Field Moisture Content %	18.4	18.7	19.5	
Field Dry Density (FDD) t/m <sup>3</sup>	1.53	1.49	1.47	
Peak Converted Wet Density t/m <sup>3</sup>	1.83	1.82	1.81	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	
Moisture Variation (Wv) %	2.0	2.0	2.0	
Adjusted Moisture Variation %	**	**	**	
Hilf Density Ratio (%)	99.0	97.0	97.0	
Compaction Method	Standard	Standard	Standard	
Report Remarks	**	**	**	


## Moisture Variation Note:

Positive values = test is dry of OMC


Negative values = test is wet of OMC



**WARNING**  
BEWARE OF UNDERGROUND/OVERHEAD SERVICES  
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.



1	PIT 6 & REDSTONE HILL ROAD SERVICES AMENDED	L.T	23/10/24
0	ISSUED FOR CONSTRUCTION	M.R	20/09/24
K	REDSTONE HILL ROAD FOOTPATH AND LOTS 2116-2118 DRAINAGE AMENDED	M.R	05/09/24
J	DRIVEWAY AND BOLLARDS ADDED	M.R	22/05/24
I	LOTS 2107-2109 LEVELS AMENDED	M.R	13/05/24
H	LOTS 2116-2119 GRADING AMENDED AND REDSTONE HILL ROAD BATTER AMENDED	M.R	09/04/24
G	REDSTONE HILL ROAD PATH AMENDED	M.R	23/02/24
F	DRIVEWAYS, LOTS 2110-2115 AMENDED AND NOTE ADDED	M.R	20/12/23
Rev	Amendments	Approved	Date



System Certified

© Spiire Australia Pty Ltd All Rights Reserved  
This document is produced by Spiire Australia Pty Ltd solely for the benefit of and use by the client in accordance with the terms of the retainer. Spiire Australia Pty Ltd does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



L6 414 LA TROBE STREET PO BOX 16084 MELBOURNE  
VICTORIA 8007 AUSTRALIA T 61 3 9993 7888  
spiire.com.au ABN 55 050 029 635



Designed  
L. TRAN  
Authorised  
M. RANJANAN



Checked  
W. ONG  
Date  
26/07/23

**REDSTONE ESTATE  
STAGE 21A  
ROAD AND DRAINAGE  
FACE PLAN - SHEET 1  
HUME CITY COUNCIL  
VILLAWOOD PROPERTIES**

**CONSTRUCTION**

Drg No **310827CR200** Rev **1**