



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

25th September 2015

Our Reference: 15440:JHF909

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
ARMSTRONG, MT DUNEED – STAGE 13, MOUNT DUNEED

Please find attached our Report Nos 15440/R001 to 15440/R004 that relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing performed in late January 2015.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Justin Fry





COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project ARMSTRONG, MT DUNEED - STAGE 13
Location MOUNT DUNEED

Job No 15440
Report No 15440/R001
Date Issued 23/01/15

Tested by FCF
Date tested 21/01/15
Checked by JHF

Feature **EARTHWORKS** Layer thickness 200 mm Time: 12:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.85	1.86	1.94	-	-	-
Field moisture content %	30.4	30.6	22.7	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.82	1.81	1.90	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.5	33.5	25.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.5% dry	-	-	-
---	-------------	-------------	-------------	---	---	---

Density Ratio (R_{HD})	%	102.0	103.0	102.5	-	-	-
----------------------------	---	-------	-------	-------	---	---	---

Material description

No 1 - 3 Clay Fill



The results of the tests, calibrations
and/or measurements included in
this document are traceable to
Australian/National standards.
Accredited for compliance to
ISO/IEC 17025.
Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project ARMSTRONG, MT DUNEED - STAGE 13
Location MOUNT DUNEED

Job No 15440
Report No 15440/R002
Date Issued 29/01/15

Tested by FCF
Date tested 22/01/15
Checked by JHF

Feature EARTHWORKS Layer thickness 200 mm Time: 09:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.89	1.86	1.81	-	-	-
Field moisture content %	32.3	21.0	31.6	-	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.85	1.82	1.84	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.5	22.0	31.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	1.0% dry	0.0%	-	-	-
---	------	-------------	------	---	---	---

Density Ratio (R_{HD})	%	102.5	102.5	98.5	-	-	-
----------------------------	---	-------	-------	------	---	---	---

Material description

No 4 - 6 Clay Fill



The results of the tests, calibrations
and/or measurements included in
this document are traceable to
Australian/National standards.
Accredited for compliance to
ISO/IEC 17025.
Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project ARMSTRONG, MT DUNEED - STAGE 13
Location MOUNT DUNEED

Job No 15440
Report No 15440/R003
Date Issued 29/01/15

Tested by FCF
Date tested 23/01/15
Checked by JHF

Feature EARTHWORKS Layer thickness 200 mm Time: 09:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	-	-
Field wet density t/m ³	1.78	1.80	1.82	1.79	-	-
Field moisture content %	31.2	30.7	29.0	31.9	-	-

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	-	-
Percent of oversize material wet	0	0	0	0	-	-
Peak Converted Wet Density t/m ³	1.79	1.78	1.77	1.76	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.5	33.0	32.0	34.5	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.5% dry	2.5% dry	2.5% dry	-	-
---	-------------	-------------	-------------	-------------	---	---

Density Ratio (R_{HD})	%	100.0	101.0	102.5	101.5	-	-
----------------------------	---	-------	-------	-------	-------	---	---

Material description

No 7 - 10 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
 Project ARMSTRONG, MT DUNEED - STAGE 13
 Location MOUNT DUNEED

Job No 15440
 Report No 15440/R004
 Date Issued 12/03/15

Tested by FCF
 Date tested 30/01/15
 Checked by JHF

Feature EARTHWORKS **Layer thickness** 200 mm **Time:** 09:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	11	12	13	14	15	16
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	1.84	1.84	1.84	1.82	1.80	1.79
Field moisture content %	30.3	30.0	17.3	18.2	18.9	19.5

Test procedure AS 1289.5.7.1

Test No	11	12	13	14	15	16
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	1.81	1.85	1.89	1.91	1.88	1.88
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.5	30.5	19.5	20.5	21.0	21.0

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	2.0% dry	2.0% dry	2.0% dry	1.5% dry
---	-------------	-------------	-------------	-------------	-------------	-------------

Density Ratio (R_{HD})	%	101.0	99.5	97.0	95.5	96.0	95.0
---	----------	--------------	-------------	-------------	-------------	-------------	-------------

Material description

No 11 - 16 Clay Fill



The results of the tests, calibrations
 and/or measurements included in
 this document are traceable to
 Australian/National standards.
 Accredited for compliance to
 ISO/IEC 17025.
 Accreditation No 9909

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13