



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

12th January 2023

Our Reference: 22042:NB1433

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
RATHDOWNE – STAGE 13 (WOLLERT)

Please find attached our Report No's 22042/R001 to 22042/R004 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in April 2022 and was completed in May 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services


Nick Brock

FIGURE 1



WARNING
BEWARE OF UNDERGROUND SERVICES
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE, NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

ATTENTION TO CONTRACTOR
1. IT IS THE CONTRACTORS RESPONSIBILITY TO ENSURE THAT THE DIGITAL PLAN, PROVIDED FOR SETOUT PURPOSES, MATCHES THE TEM COORDINATES SHOWN.
2. Contractor to ensure that the site is pegged and set out checked by the licensed surveyor responsible for certifying the Plan of Subdivision prior to underground infrastructure being installed.
3. Where concrete works at a sewer access chamber surround or similar structure, an expansion joint of approved material shall be provided between the two faces.



SHEET INDEX

SHT No.	VER	DESCRIPTION
1	C	DETAIL PLAN, LOCALITY PLAN, SERVICES SCHEDULE & SHEET INDEX
2	A	GENERAL NOTES, TYPICAL SECTIONS & PAVEMENT DETAILS
3	A	INTERSECTION DETAILS
4	B	VOYAGER DRIVE - LONGITUDINAL SECTION
5	B	VOYAGER DRIVE - CROSS SECTION
6	A	WESTCAPE DRIVE - LONGITUDINAL SECTION
7	A	WESTCAPE DRIVE - CROSS SECTION
8	A	EUNGELLA LANE - LONGITUDINAL AND CROSS SECTIONS
9	A	DRAINAGE LONGITUDINAL SECTIONS - Sheet 1
10	C	DRAINAGE LONGITUDINAL SECTIONS - Sheet 2
11	A	SIGNAGE & LINESMARKING PLAN



SERVICES OFFSETS AND LOCATIONS

Location	Gas		Water		Communications		Electricity		BOK	Road Width	Joint Trenching	Street Classification	Street Trees
	NDW	DW	DW	DW	Pils	Pils	Cables	Poles					
WESTCAPE	2.10N	2.60N	3.10N	1.80S	1.80NS	2.60S	1.00 BOK	4.05S, 4.35N	16	GW/FT/HE	LEVEL 1	CENTRE OF NS	
EUNGELLA FOSSE							1.00 BOK		8			CENTRE OF NS	
VOYAGER	2.25E	2.70E	3.20E	1.80W	1.80EW	2.60W	1.00 BOK	4.55E, 3.65W	25	GW/FT/HE	COLLECTOR	CENTRE OF NS	
VEERINGS	2.25E	2.70E	3.20E	1.80W	1.80EW	2.60W	1.00 BOK	4.55E, 3.65W	25	GW/FT/HE	COLLECTOR	CENTRE OF NS	

NOTE: a) At the court bowl where water and gas mains pass, the watermain offset to be increased by 0.5 metres.
b) * Indicates offsets from back of kerb where services do not run parallel to the boundary.
c) * Indicates Communication pits placed within concrete footpath.

SYMBOL LEGEND

Drains	Ex Natural/FS Level	Ex Proposed
Sewer < 3000	FS @ Building Line	Cut Proposed
Water (DW)	Top Toe Barrier Level	Asphalt Surface Prop
Water (NDW)	Top/Subsoil RW Level	Concrete Surface Prop
House Drain	100yr Flood Level	Gravel Surface Prop
Property Eiler	HI Proposed (+0.3m/0.2m)	Gravel Surface Prop (Paths/Driveways/Steps)
Street Sign		
Rock Ret Wall		
Sleeper Ret Wall		
Concrete 50mm		
Concrete 100mm		
Street Tree without Parallel to Footpath (Refer Detail)		
Ex Drain		
Ex Water D/W/NDW		
Ex Sewer/Gas		
Ex Elec/Comm		
Tree To Be Removed		
Tree To Be Retained with Tree Protection Zone (TPZ)		

Approximate field density test location

<p>breese pitt dixon pty. ltd. land surveyors civil engineers</p>	1/19 cato street hawthorn east, 3123 telephone 8823 2300 fax no. 8823 2310
	<p>RATHDOWNE ESTATE STAGE 13</p>
<p>MELWAY REF. 103-C-10 SURVEY BPD DESIGN RGW DRAWN GL</p>	<p>MUNICIPALITY WHITTLESEA REFERENCE 9365 E/13</p>
<p>CHECKED</p>	<p>SCALE AS SHOWN DATUM AHD DATE AUG21 SHEET 1 OF 11 C</p>



COMPACTION ASSESSMENT

Job No 22042
 Report No 22042/R001
 Date Issued 10/05/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 13	Date tested	07/04/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:35
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.96	1.95	2.03	2.07	1.93
Field moisture content	%	22.7	20.5	18.6	17.6	17.9

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.03	1.99	2.04	2.10	1.99
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	23.5	23.0	20.5	20.0	18.0

Moisture Variation From Optimum Moisture Content	1.0% dry	2.5% dry	2.0% dry	2.0% dry	1.0% dry	1.0% wet
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.0	98.0	99.5	99.0	97.0	97.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22042
 Report No 22042/R002
 Date Issued 23/05/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 13	Date tested	11/04/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:06
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.02	2.07	2.05	2.00	2.03
Field moisture content	%	19.7	22.0	22.3	20.2	20.6

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.07	2.07	2.07	2.04	2.13
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	22.5	22.0	25.0	20.5	23.0

Moisture Variation From Optimum Moisture Content	2.5% dry	0.0%	2.5% dry	0.0%	2.0% dry	2.0% dry
--	----------	------	----------	------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.5	100.0	99.5	98.0	95.5	97.5
-----------------------------------	---	------	-------	------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22042
 Report No 22042/R003
 Date Issued 23/05/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 13	Date tested	27/04/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:39
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.08	2.02	2.05	1.97	2.00
Field moisture content	%	18.5	18.8	18.4	20.1	18.3

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.09	2.07	2.07	1.97	2.06
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	20.5	20.0	20.5	22.5	18.5

Moisture Variation From Optimum Moisture Content	1.5% dry	1.5% dry	2.0% dry	2.5% dry	0.0%	2.5% dry
--	----------	----------	----------	----------	------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	100.0	98.0	99.0	100.0	97.0	97.5
-----------------------------------	---	-------	------	------	-------	------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22042
 Report No 22042/R004
 Date Issued 07/06/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 13	Date tested	03/05/22
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:33
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.96	1.95	2.02	1.92	1.93
Field moisture content	%	23.6	27.6	22.0	22.2	24.0

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.02	2.04	2.07	1.97	1.97
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	23.5	30.5	21.0	22.0	23.5

Moisture Variation From Optimum Moisture Content	0.0%	2.5% dry	1.0% wet	0.0%	0.5% wet	0.0%
--	------	----------	----------	------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.0	95.5	98.0	97.5	98.0	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 19 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry