



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

15th March 2023

Our Reference: 22140:NB1434

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
RATHDOWNE – STAGE 14 (WOLLERT)

Please find attached our Report No's 22140/R001 to 22140/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in February 2023.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).



Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

FIGURE 1



LOCALITY PLAN
SCALE - 1:20,000
MELWAYS: 388 C 10

SHEET INDEX

SHEET NO.	DESCRIPTION
1	D DETAIL PLAN, LOCALITY PLAN, SERVICES SCHEDULE & SHEET INDEX
2	A GENERAL NOTES, PAVEMENT DETAIL & TYPICAL SECTIONS
3	A INTERSECTION DETAILS - Sheet 1
4	A INTERSECTION DETAILS - Sheet 2
5	A VOYAGER DRIVE - LONGITUDINAL SECTION
6	A VOYAGER DRIVE - CROSS SECTIONS
7	A SADDLEDOME WAY - LONGITUDINAL SECTION & CROSS SECTIONS
8	A SADDLEDOME WAY - CROSS SECTIONS
9	A RIVERBED DRIVE - LONGITUDINAL SECTION & CROSS SECTIONS
10	A FOSSE LANE - LONGITUDINAL SECTION & CROSS SECTIONS
11	A DRAINAGE LONGITUDINAL SECTIONS - Sheet 1
12	A DRAINAGE LONGITUDINAL SECTIONS - Sheet 2 & PIT SCHEDULE
13	A SIGNAGE & LINE MARKING PLAN
14	A SAW CUT PLAN

Approximate field density test location

WARNING
BEWARE OF UNDERGROUND SERVICES
THE LOCATION OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

ATTENTION TO CONTRACTOR

- IT IS THE CONTRACTORS RESPONSIBILITY TO ENSURE THAT THE DIGITAL PLAN, PROVIDED FOR SETOUT PURPOSES, MATCHES THE TBM COORDINATES SHOWN.
- Contractor to ensure that the site is pegged and/or set out checked by the licensed surveyor responsible for certifying the Plan of Subdivision prior to underground infrastructure being installed.
- Where concrete works about a sewer access chamber surround or similar structure, an expansion joint of approved material shall be provided between the two faces.

SYMBOL LEGEND

Drains	Prop	Prop Stage	Ex Natural FS Level	FS @ Building L/Hs
Sewer < 300D	Prop	Prop Stage	Top Top Slope Level	Top Top Slope Level
Sewer ≥ 300D	Prop	Prop Stage	Top Bottom R/W Level	Top Bottom R/W Level
Water (DW)	Prop	Prop Stage	100yr Flood Level	100yr Flood Level
Water (NDW)	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Cut Proposed
House Drain	Prop	Prop Stage	Asphalt Surface Prop	Concrete Surface Prop
Property Mark	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Street Sign	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
PSM	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Rock Ret Wall	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Shaper Ret Wall	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Conoids 50mm	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Conoids 100mm	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Street Tree without/with Proposed Infiltration (Refer Detail)	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Ex Drains	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Ex Water DW/NDW	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Ex Street/Gas	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Ex Elec/Comm	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Tree To Be Removed	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)
Tree To Be Retained with Tree Protection Zone (TPZ)	Prop	Prop Stage	Proposed (10, 20, 25, 30m)	Proposed (10, 20, 25, 30m)

SERVICES OFFSETS AND LOCATIONS

Location	Gas		Water		Communications		Electricity		BOK	Road Width	Joint Trenching	Street Classification	Street Trees
	NDW	DW	NDW	DW	Cables	Pts	Cables	Poles					
SADDLEDOME WAY (East/West)	2.10 N	2.60 N	3.10 N	1.80 S	1.80 NS	2.60 S	1.00 BOK	4,255, 2,25N	14,50	G/W/FTTHE	LEVEL 1	NS CENTRE	
RIVERBED DRIVE	2.10 N	2.60 N	3.10 N	1.80 S	1.80 NS	2.60 S	1.00 BOK	4,255, 4,25N	16,00	G/W/FTTHE	LEVEL 1	NS CENTRE	
VEARINGS ROAD (North/South)	3.80 W	4.05 W	4.50 W	1.80 E	1,80E/1,20W	2.80 E	1.00 BOK	8,15W, 4,85E	20,60	G/W/FTTHE	LEVEL 1	NS CENTRE	
FOSSE LANE									8,00	G/W/FTTHE	LEVEL 1	NS CENTRE	
VOYAGER DRIVE	2.25 E	2.70 E	3.20 E	1.80 W	1,80 EW	2,60 W	1.00 BOK	4,25E, 6,55W	25,00	G/W/FTTHE	COLLECTOR	NS CENTRE	
VEARINGS ROAD (GREENLINK)	Ex, 1.70 E	Ex, 2.10 E	Ex, 2.55 E	Ex, 1.80 W	Ex, 1,80 EW	Ex, 2,60 W	1.00 BOK		20,60	G/W/FTTHE			

PLAN
SCALE 1:500
SCALE 1:500 @ A1

LENGTHS ARE IN METRES

NO.	DATE	REMARKS	CHECKED
D	08/11/22	LOT 1416 DRIVEWAY SWAP	MELWAY REF. 388-C-10
C	03/11/22	SHEET 14 SAW CUT PLAN ADDED	SURVEY BPD
B	28/04/22	SEWER MAIN EXTENSION	DESIGN GL
A	17/02/22	ISSUE FOR CONSTRUCTION	DRAWN PG

breese pitt dixon Pty. Ltd.
land surveyors civil engineers

1/19 cato street hawthorn east, 3123 telephone 8823 2300 fax no. 8823 2310

RATHDOWNE ESTATE STAGE 14

MUNICIPALITY WHITTLESEA REFERENCE 9365 E/14

SCALE AS SHOWN DATUM AHD DATE OCT '21 SHEET 1 OF 14



COMPACTION ASSESSMENT

Job No 22140
 Report No 22140/R001
 Date Issued 06/02/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 14	Date tested	01/02/23
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:22
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.94	1.93	1.96	1.97	1.94
Field moisture content	%	21.9	18.3	18.7	19.7	22.7

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.99	1.96	2.03	2.02	2.02
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	22.5	21.0	21.0	22.5	25.0

Moisture Variation From Optimum Moisture Content	0.5% dry	2.5% dry	2.5% dry	2.5% dry	2.5% dry	1.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.5	98.5	96.5	97.5	96.0	97.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22140
 Report No 22140/R002
 Date Issued 06/02/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 14	Date tested	02/02/23
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:37
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.98	1.97	1.95	1.99	2.04	1.95
Field moisture content	%	23.9	23.9	20.2	19.9	19.0	19.7

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.04	2.03	2.03	2.06	2.09	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	24.5	24.5	22.5	22.0	21.5	22.5

Moisture Variation From Optimum Moisture Content	0.5% dry	0.5% dry	2.0% dry	2.0% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.0	97.5	96.5	96.5	97.5	97.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 22140
 Report No 22140/R003
 Date Issued 06/02/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	RATHDOWNE - STAGE 14	Date tested	03/02/23
Location	WOLLERT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	09:33
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.95	1.94	1.93	1.97	1.94
Field moisture content	%	21.8	21.5	20.1	23.4	23.5

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.01	1.97	1.99	2.03	2.01
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	23.0	24.0	20.0	25.5	25.5

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	0.0%	2.0% dry	2.0% dry	2.0% dry
--	----------	----------	------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	97.5	98.5	96.5	97.0	97.0	96.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry