



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project REDSTONE ESTATE - STAGE 9A
Location SUNBURY

Job No 22662
Report No 22662/R001
Date Issued 26/09/2022

Tested by AM
Date tested 16/09/22
Checked by JHF

Feature CONSTRUCTION LAYER Layer thickness 150 mm Time: 14:22

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	-
Location	Kioni Street		Sacred Dve (E Bnd)	Sacred Dve (W Bnd)	Vangel Road	
	50 1.8 east of kerb	100 1.8 west of kerb	850 1.8 east of kerb	850 1.8 west of kerb	285 1.8 east of kerb	
Approximate depth below FSL						
Measurement depth mm	125	125	125	125	125	-
Field wet density t/m ³	1.82	1.85	1.77	1.76	1.75	-
Field moisture content %	26.4	23.7	20.8	24.6	23.1	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	-
Percent of oversize material wet	0	0	0	0	0	-
Peak Converted Wet Density t/m ³	1.81	1.85	1.77	1.74	1.73	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	26.5	24.5	21.0	25.0	24.0	-

Moisture Variation From Optimum Moisture Content	0.0%	1.0% dry	0.5% dry	0.5% dry	1.0% dry	-
--	------	-------------	-------------	-------------	-------------	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD}) %	100.5	100.0	100.0	101.0	101.0	-
------------------------------	-------	-------	-------	-------	-------	---

Material description

No 1 - 5 40mm Type A - Masalkovski Quarries

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22662
Report No 22662/R002
Date Issued 26/09/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	REDSTONE ESTATE - STAGE 9A	Date tested	19/09/22
Location	SUNBURY	Checked by	JHF

Feature CAPPING

Layer thickness 160 / 200 mm

Time: 14:26

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	6	7	8	9	10	-
Location	Kioni Street		Sacred Dve (E)	Sacred Dve (W)	Vangel Road	
	50 1.8 east of kerb	100 1.8 west of kerb	850 1.8 east of kerb	850 1.8 west of kerb	285 1.8 east of kerb	
Approximate depth below FSL						
Measurement depth mm	125	125	175	175	125	-
Field wet density t/m ³	1.76	1.78	1.79	1.79	1.75	-
Field moisture content %	28.1	25.1	19.8	25.5	24.9	-

Test procedure AS 1289.5.7.1

Test No	6	7	8	9	10	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	-
Percent of oversize material wet	0	0	0	0	0	-
Peak Converted Wet Density t/m ³	1.74	1.76	1.76	1.78	1.75	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	28.5	26.0	21.0	26.0	25.0	-

Moisture Variation From Optimum Moisture Content	0.0%	1.0% dry	1.0% dry	0.5% dry	0.5% dry	-
--	------	-------------	-------------	-------------	-------------	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	101.0	101.5	101.5	100.5	100.0	-
----------------------------	---	-------	-------	-------	-------	-------	---

Material description

No 6 - 10 40mm Type A - Masalkovski Quarries

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 22662
Report No 22662/R003
Date Issued 03/10/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	REDSTONE ESTATE - STAGE 9A	Date tested	03/10/22
Location	SUNBURY	Checked by	JHF

Feature	CLASS 3	Layer thickness	100 / 160 mm	Time:	11:55:43
---------	---------	-----------------	--------------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	11	12	13	14	15	
Location	Kioni Street		Vangel Road	Sacred Drive (E Bnd)	Sacred Drive (W Bnd)	
Chainage Offset	50 1.8 east of kerb	100 1.8 west of kerb	285 1.8 east of kerb	850 1.5 east of kerb	850 1.5 west of kerb	
Approximate depth from F.S.L. m						
Measurement depth mm	75	75	75	125	125	
Field wet density t/m ³	2.33	2.34	2.34	2.36	2.34	
Field dry density t/m ³	2.22	2.24	2.23	2.26	2.23	
Field moisture content %	5.0	4.5	5.0	4.5	5.0	

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HOJAS)

Date of assignment	27/09/2022
Material source and location	20mm Class 3 - Holcim, Oaklands Junction
Compactive effort	MODIFIED
Maximum Dry Density t/m ³	2.26
Optimum Moisture Content %	5.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material wet	-	-	-	-	-	
Percent of oversize material dry	-	-	-	-	-	
Adjusted Maximum Dry Density t/m ³	-	-	-	-	-	
Adjusted Optimum Moisture Content %	-	-	-	-	-	

Moisture Variation From Optimum Moisture Content	1.0% dry	1.0% dry	0.5% dry	1.0% dry	0.5% dry	
--	-------------	-------------	-------------	-------------	-------------	--

Moisture Ratio (R _m) %	86.5	80.0	91.5	78.0	87.5	
------------------------------------	------	------	------	------	------	--

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _D) %	98.5	99.0	98.5	100.0	98.5	
-----------------------------------	------	------	------	-------	------	--

A581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 22662
Report No 22662/R004
Date Issued 19/10/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	REDSTONE ESTATE - STAGE 9A	Date tested	19/10/22
Location	SUNBURY	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	09:30:50
---------	---------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	16					
Location	Vangel Road					
Chainage	285					
Offset	1.4 east of kerb					
Approximate depth from F.S.L.	m					
Measurement depth	mm	100				
Field wet density	t/m ³	2.41				
Field dry density	t/m ³	2.30				
Field moisture content	%	5.0				

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202HOJBX)

Date of assignment	17/10/2022
Material source and location	20mm Class 2 - Holcim, Oaklands Junction
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.27
Optimum Moisture Content	% 6.0

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0				
Percent of oversize material	wet	-				
Percent of oversize material	dry	-				
Adjusted Maximum Dry Density	t/m ³	-				
Adjusted Optimum Moisture Content	%	-				

Moisture Variation From Optimum Moisture Content	1.0% dry					
--	----------	--	--	--	--	--

Moisture Ratio (R _m)	%	84.5				
----------------------------------	---	------	--	--	--	--

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _D)	%	101.0				
---------------------------------	---	-------	--	--	--	--

A581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 22662
Report No 22662/R005
Date Issued 27/10/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	REDSTONE ESTATE - STAGE 9A	Date tested	27/10/22
Location	SUNBURY	Checked by	JHF

Feature CLASS 2 **Layer thickness** 110 / 130 mm **Time:** 10:56:59

AS 12892.1.1 & 5.8.1

Test No	17	18	19	20		
Location	Sacred Drive (E Bnd)	Sacred Drive (W Bnd)	Kioni Street			
Chainage	850	850	50	100		
Offset	1.8 east of kerb	1.8 west of kerb	1.8 north of kerb	1.8 south of kerb		
Approximate depth from F.S.L.	m					
Measurement depth	mm	75	75	100	100	
Field wet density	t/m ³	2.39	2.40	2.39	2.39	
Field dry density	t/m ³	2.27	2.28	2.27	2.26	
Field moisture content	%	5.5	5.0	5.5	5.5	

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202HOJBX)

Date of assignment	17/10/2022
Material source and location	20mm Class 2 - Holcim, Oaklands Junction
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.27
Optimum Moisture Content	% 6.0

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0		
Percent of oversize material	wet	-	-	-	-		
Percent of oversize material	dry	-	-	-	-		
Adjusted Maximum Dry Density	t/m ³	-	-	-	-		
Adjusted Optimum Moisture Content	%	-	-	-	-		

Moisture Variation From Optimum Moisture Content	0.5% dry	1.0% dry	1.0% dry	0.5% dry		
--	----------	----------	----------	----------	--	--

Moisture Ratio (R_m)	%	88.5	83.5	87.5	91.5		
--------------------------	---	------	------	------	------	--	--

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_D)	%	100.0	100.5	100.0	100.0		
-------------------------	---	-------	-------	-------	-------	--	--

A581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry