

ABN 31 105 704 078

13 Brock Street, Thomastown

Victoria 3074

(P) +61 3 9464 4617

(F) +61 3 9464 4618



LEVEL 1 INSPECTION & TESTING CORIDALE ESTATE – STAGE 1 LARA, VICTORIA

Prepared for Bitu-Mill Civil Pty Ltd

Report Reference: GS5211/1 AA

Date: 6 August 2020

ABN 31 105 704 078

13 Brock Street, Thomastown

Victoria 3074

(P) +61 3 9464 4617

(F) +61 3 9464 4618



PROJECT DETAILS

| | | | |
|-------------------|-----------------|-------|-----|
| Project Reference | GS5211/1 | Rev | AA |
| Project Title | Coridale Estate | | |
| Project Location | Lara | State | VIC |
| Date | 6 August 2020 | | |

CLIENT DETAILS

| | |
|-----------------------|---|
| Prepared For (Client) | Bitu-Mill Civil Pty Ltd |
| Client Address | 133 Metrolink Circuit, Campbellfield VIC 3061 |

DISTRIBUTION

| | |
|-------------------------|-------------------------|
| Original Held By | Ground Science Pty Ltd |
| One (1) Electronic Copy | Bitu-Mill Civil Pty Ltd |

This document presents the results of the Level 1 Inspection and Testing performed by Ground Science for the aforementioned project, as the nominated project Geotechnical Inspection & Testing Authority (GITA). This report is detailed for the sole use of the intended recipient(s). Should you have any questions related to this report please do not hesitate to contact the undersigned.

AUTHOR:

Shenon Ediriwickrama
Geotechnical Engineer

REVIEWED:

Gee Singh
Senior Geotechnical Engineer

Table of Contents

- 1. INTRODUCTION 1
- 2. SCOPE OF WORK..... 1
 - 2.1 AREAS OF WORK..... 1
 - 2.2 PLACEMENT METHODOLOGY 1
- 3. INSPECTION AND TESTING 1
 - 3.1 SUBGRADE PREPARATION..... 2
 - 3.2 CONSTRUCTION MATERIALS 2
 - 3.3 FILL CONSTRUCTION 2
 - 3.4 RESULTS OF COMPACTION CONTROL TESTING..... 3
 - 3.5 FINAL SURFACE LEVELS 3
- 4. COMPLIANCE 3
- 5. UNDERSTANDING LEVEL 1 INSPECTION & TESTING 4
- 6. LIMITATIONS..... 5
- 7. REFERENCES 6

APPENDICES

- APPENDIX A SITE PLAN & TEST LOCATIONS (FIGURES 1)
- APPENDIX B FIELD DENSITY TEST SUMMARY
- APPENDIX C FIELD DENSITY TEST REPORT SHEETS

1. INTRODUCTION

This report presents the results of inspection activities, compaction control and laboratory testing services performed by Ground Science Pty Ltd (Ground Science) for the construction of fill within Stage 1 of the Coridale Estate, located in Lara, Victoria (the site). Authorisation to proceed was provided by Bitu-Mill Civil Pty Ltd (the Client).

Level 1 Inspection & Testing, as defined in AS3798 (2007) 'Guidelines on Earthworks for Commercial and Residential Developments' provides for full time inspection of the construction of controlled fill and compaction testing in accordance with AS1289 'Methods of Testing Soils for Engineering Purposes'. Ground Science performed the role of the project Geotechnical Inspection & Testing Authority (GITA) with all Level 1 Inspection and Testing services described in this report undertaken by an experienced GITA site representative.

2. SCOPE OF WORK

2.1 AREAS OF WORK

Ground Science provided Level 1 Inspection and Testing of controlled fill placed within the proposed allotments, footpaths, and roads at Stage 1 of the Coridale Estate. The areas of fill construction requiring Level 1 Inspection and Testing are shown on site plan (Figure 1) presented in Appendix A of this report, which is based on drawings prepared by Creo Consultants (Project No. 180014.1, Drawing No. R200, Revision 1, dated 15/04/20).

The placement of fill under Level 1 Inspection and Testing commenced on 28th April 2020 and was completed on 14th July 2020. The works included 11 full days and 1 half day of filling operations that were observed on a fulltime basis by Ground Science technicians.

2.2 PLACEMENT METHODOLOGY

A technical specification for the placement of fill was not provided by the Client and the following fill placement guidelines, based on the general requirements of AS3798 (2007) and the general notes detailed in Civil Drawings provided by the Client and prepared by Creo Consultants (Project No. 180014.1, Drawing No. R100, Revision 1, dated 17/03/20), were used as a basis for testing:

- Prior to filling, the area shall be stripped of topsoil, subsoil, soft material and vegetation to a firm base approved by the superintendent;
- Suitable fill material shall be placed in loose horizontal layers not exceeding 150mm in thickness after compaction;
- The fill is to be compacted to a Dry Density Ratio of at least 95% Standard for subgrade soils and 98% Standard for subgrade soils under driveways, footpaths, and roads (AS 1289: 5.1.1, 5.4.1 or 5.7.1);
- A target moisture ratio of 85% – 115% of standard compaction (AS 1289 5.1.1, 5.4.1, or 5.7.1) for compaction purposes was adopted for the project in the absence of a technical specification;
- The fill material should not contain greater than 20% by volume, of particles coarser than 37.5mm and no particle over two thirds layer thickness size in any dimension;
- The frequency of field density testing is to be in accordance with the guidelines in AS3798 (2007) for large scale developments (Type 1), which nominates a frequency of not less than:
 - 1 test per layer or 200mm per 2500m²;
 - 1 test per 500m³ distributed reasonably evenly throughout the full depth and area; or
 - 3 tests per site visit; whichever requires the most tests.

3. INSPECTION AND TESTING

3.1 SUBGRADE PREPARATION

A subgrade inspection for the site was undertaken by Ground Science prior to the commencement of filling works. It is understood that all areas were stripped with the use of a grader and involved the removal of approximately 150mm of topsoil, vegetation, and unsuitable materials before a suitable base was achieved.

The above stripped subgrade was visually assessed using visual tactile methods described in AS1726 (2017) 'Geotechnical Site Investigations' and approved for subsequent fill placement by the GITA representative at the start the project. The subgrade soils were observed to comprise of CLAY, medium to high plasticity, dark brown, trace boulders and in a moist condition. A proof roll was undertaken with no surface deflection and/or soft spots observed, and the subgrade was considered suitable for subsequent fill placement. All areas were suitably ripped, and moisture conditioned (where required) prior to the placement of fill.

3.2 CONSTRUCTION MATERIALS

Fill for the project is understood to have been sourced from on-site stockpiles generated from current and previous stages of bulk earthworks. The on-site fill material was inspected using visual/tactile assessments and comprised of gravelly CLAY/silty CLAY, medium to high plasticity, dark brown, dry or close to the optimum moisture content (OMC). It should be noted that some of the on-site stockpiles were observed to consist a high volume of gravel. The GITA site representative provided advice on the potential heterogenous nature of the materials if used as fill, however the material was used at the discretion of the project foreman.

Fill material was also sourced from offsite locations located in Hoppers Crossing and Geelong which was visually assessed to consist of gravelly CLAY/CLAY/silty CLAY/sandy CLAY, medium to high plasticity, dark brown/orange, dark brown, mottled brown-grey, and generally dry or close to the OMC.

The fill material used in this project was nominated by the on-site contractor. Ground Science performed an assessment of the fill source to identify the following material characteristics:

- Material suitability as an engineering property;
- Cohesiveness;
- Free from building debris and vegetative matter;
- Oversize rock particles.

Visual assessments on the above-mentioned properties were conducted on-site and the fill material used was considered suitable for use as engineered fill. It should be noted that no chemical analysis was conducted on the fill material.

3.3 FILL CONSTRUCTION

The contractor had the following plant available on site during the earthworks phase:

- 815 Compactor;
- Dozer;
- Water Cart;
- Dump Trucks;
- Grader;
- Moxies;
- Excavator.

During fill placement, the weather conditions were generally cool, windy and sunny with typical temperature conditions ranging from 10 to 20 degrees Celsius. Occasional rainfall events occurred during filling works with no adverse effects on fill material and placement observed.

The filling process was generally consistent throughout the project and involves the approved fill sources stockpiled by dump trucks and moxies adjacent to the fill placement zone. A dozer, grader and an 815 compactor with a spreader attachment were used to spread the fill material into thin loose layers, and was moisture conditioned with the use of an on-site water cart. The thin layers of fill were compacted to form a composite layer measuring approximately 200mm to 250mm thick, prior to undertaking the density tests. A sorting bucket was used to remove any oversized material from the fill matrix and any oversized particles observed exceeding 150mm in size was removed and/or pushed out by construction plants. The depth of fill comprised of up to 3 layers of fill placed and compacted within the deepest sections of the site to achieve the required finished levels.

Throughout the filling process and/or at the completion of the day's production, compaction testing was performed to assess the achieved density ratio of each layer. Figure 1 (Appendix A) provide a guide to the areas of fill placement and the location of density tests performed. Any fill placed as part of drainage, sewer works or similar also does not form part of this Level 1 report.

3.4 RESULTS OF COMPACTION CONTROL TESTING

Level 1 Inspection and Testing was undertaken by experienced technicians from Ground Science who attended the site for the duration of the construction phase and nominated the location of the in-situ density tests. Testing comprised a total of 51 in-situ density tests using a nuclear moisture-density gauge in accordance with Australian Standard (AS1289.5.8.1) together with 51 "Rapid HILF" Compaction tests (AS1289.5.7.1).

A summary of the field density tests performed for the project, including failed tests and re-tests, is presented in Appendix B of this report. Field density and compaction control testing report sheets are presented in Appendix C of this report. It should be noted that the tests are a representation of the fill placed and support the visual assessment of the works completed.

All tests were noted to pass the required density ratio of 95% and/or 98% (where required) Standard Compaction with the exception of density tests #31 and #32. These areas were reworked and retested as density tests #33 and #34, all achieving a compliant density ratio. The moisture condition of the compacted fill material was noted to be generally within the recommended target moisture ratio of 85% - 115% of OMC. Test areas that were dry of the recommended moisture ratio were moisture conditioned and reworked. All laboratory testing was undertaken in our NATA accredited Thomastown laboratory.

3.5 FINAL SURFACE LEVELS

Observations were made by a Ground Science staff member that filling had been completed up to the nominated finished levels as per confirmation provided from the contractor's site foreman. The observed final levels are the constructed finished surface levels of the controlled fill. It should be noted that the overall fill depths are estimated using onsite visual methods and may not be a true representation of fill depths given that conditions on site may change over time. True fill depths should be obtained from the contractor's survey data.

4. COMPLIANCE

Ground Science staff have undertaken Level 1 Inspection and Testing services of the construction of the controlled fill in the areas designated on Figure 1. Ground Science field staff have also observed that the prepared subgrade provided an adequate base for the subsequent placement of controlled fill.

Based on observations made by Ground Science staff and the results of density tests, we consider that the controlled fill placed has been constructed in accordance with the stated general notes and AS3798 (2007) and is satisfactory for the intents and purposes of AS2870 (2011).

It should be noted that the final fill layers may be subjected to adverse weather conditions resulting in either surface softening or drying and cracking over time; regardless of the compactive efforts and moisture conditioning applied during the works. The integrity of the top 200mm to 300mm of the fill will deteriorate with time and should be taken into account by the foundation engineer prior to the construction of a dwelling. The levels nominated in this report are a guide to amounts of fill placed and do not necessarily reflect an accurate survey of the fill levels.

Level 1 Inspection & Testing requires full time inspection and testing of the fill placement undertaken on a site. Ground Science (project GITA), are notified daily (or at the completion of each day's work) by the project foreman where subsequent days of fill placement under Level 1 is to occur. On projects that rely upon the importation of a fill source, there can be delays in the receipt of sufficient materials to warrant fill placement works which may result in periods of time where a GITA representative is not required on site. It is the contractor's responsibility to notify the GITA when works proceed and their attendance on site is required again. A GITA relies upon the integrity of the contractor to advise when site attendance is required and makes all reasonable visual attempts to assess if the works are the same as the previous days attendance.

5. UNDERSTANDING LEVEL 1 INSPECTION & TESTING

The purpose of performing Level 1 Inspection and Testing is to ensure compliance of the fill with the specification. The engagement of a Geotechnical Inspection Testing Authority (GITA) allows the contractor to perform their role in the construction of the filling operation while the GITA monitors the quality control process of the fill placement. The visual observations of thorough processes and work practices by the contractor allows the GITA to approve the subsequent placement of fill without having to wait for the completion of testing and the extended time it takes to get a test result back. The GITA will however, carry out random spot checks of the filling operations throughout the day's production as confirmation that the placement procedures and the fill moisture content is appropriate. At the end of a day's production the GITA will sign off the completed works as satisfactory. Any failed tests will result in that particular area of operation requiring rectification in the following mornings activities. This may be as simple as extra rolling with compaction plant if moisture conditioning is suitable. Sometimes these areas may be retested if the GITA feels it is necessary.

While the code AS3798 2007 is a guideline on the minimum requirements of filling on commercial and residential developments, some projects require a more detailed project specification to deal with site specific issues. While moisture conditioning of fill sources aids in the ease with which compaction is achieved, it is not necessarily a physical characteristic that determines if the placed fill is acceptable. In some situations, the moisture requirement is an extremely important function of the final constructed product. In these situations, a specific project specification should apply to the project as detailed by the designing geotechnical engineer. These are typical of clay liners for wet lands, dams, landfill liners and caps and an array of other engineering situations. Creating a consolidated platform of which is similar to equivalent surrounding natural conditions is the primary aim of level one processes, preventing the occurrence of differential ground movements to footing structures.

For & on behalf of
Ground Science Pty Ltd
AUTHOR:



Shenon Ediriwickrama
Geotechnical Engineer

REVIEWED:



Gee Singh
Senior Geotechnical Engineer

6. LIMITATIONS

This type of investigation (as per our commission) is not designed or capable of locating all soil conditions, (which can vary even over short distances). The advice given in this report is based on the assumption that the test results are representative of the overall soil conditions. However, it should be noted that actual conditions in some parts of the Site might differ from those found. If further sampling reveals soil conditions significantly different from those shown in our findings, Ground Science must be consulted. Maintenance and upkeep of finished fill placement must be regularly monitored as exposure to extended weather periods/other elements may cause surface drying which may lead to cracking. Conversely, excessive exposure to moisture may cause heaving/softening in the soils.

It is recognised that the passage of time affects the information and assessment provided in this document. Ground Science's assessment is based on information that existed at the time of the preparation of this document. It is understood that the services provided allowed Ground Science to form no more than an opinion of the actual site conditions observed during sampling and observations of the site visit and cannot be used to assess the effects of any subsequent changes in the quality of the site, or its surroundings, or any laws or regulations.

The scope and the period of Ground Science services are described in the proposal and are subject to restrictions and limitations. Ground Science did not perform a complete assessment of all possible conditions or circumstances that may exist at the Site. If a service is not expressly indicated, do not assume it has been provided. If a matter is not addressed, do not assume that any determination has been made by Ground Science in regards to it.

Where data has been supplied by the client or a third party, it is assumed that the information is correct unless otherwise stated. No responsibility is accepted by Ground Science for incomplete or inaccurate data supplied by others.

Any drawings or figures presented in this report should be considered only as pictorial evidence of our work. Therefore, unless otherwise stated, any dimensions should not be used for accurate calculations or dimensioning.


This document is COPYRIGHT- all rights reserved. No part of this document may be reproduced or copied in any form or by means without written permission by Ground Science Pty Ltd. All other property in this submission shall not pass until all fees for preparation have been settled. This submission is for the use only of the party to whom it is addressed and for no other purpose. No responsibility is accepted to any third party who may use or rely on the whole or any part of the content of this submission. No responsibility will be taken for this report if it is altered in any way, or not reproduced in full. This document remains the property of Ground Science Pty Ltd until all fees and monies have been paid in full.

7. REFERENCES

- AS3798 (2007) Guidelines on Earthworks for Residential and Commercial Developments.
- AS1289 Methods of Testing Soils for Engineering Purposes.
- AS1726 (1993): Geotechnical Site Investigations.

APPENDIX A

Figures 1: Site Plan and Test Locations



| Rev | Drawn | Date | Checked | Scale | Legend | <div> <h1>CORIDALE ESTATE STAGE 1 LARA, VICTORIA</h1> <p>Prepared For: Bitu-Mill Civil Pty Ltd</p> <p>Job No: GS5211/1</p> </div> | |
|-----|------------------------------|------|---------|-------|--|---|--|
| | | | | | <p>Approximate Field Density Test Location</p> | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| 0 | Figure 1: Test Location Plan | SE | 6.08.20 | GS | NTS | | |

APPENDIX B

Field Density Test Summary



Ground Science

LEVEL 1 - COMPACTION TEST SUMMARY

| | | | |
|------------------|---------------------------|----------------|-----------|
| Client: | BITU-MILL CIVIL PTY LTD | Job No: | GS5211/1 |
| Project: | CORIDALE ESTATE - STAGE 1 | Tech: | PRD / DVH |
| Location: | LARA | | |

| Date | Test No. | Location | Layer No. | Density Ratio (%) | Moisture Ratio (%) | Moisture variation | (P) Pass (F) Fail | Comments |
|------------|----------|---|-----------|-------------------|--------------------|--------------------|-------------------|----------|
| 28/04/2020 | 1 | Coridale Blvd, verge Southern Side / Ch: 145, centreline of verge | 1 | 104.0 | 91.0 | -3.0 | P | |
| 28/04/2020 | 2 | Coridale Blvd, verge Southern Side / Ch: 90, centreline of verge | 1 | 100.5 | 91.0 | -3.5 | P | |
| 28/04/2020 | 3 | Coridale Blvd, verge Southern Side / Ch: 35, centreline of verge | 2 | 101.0 | 95.0 | -2.0 | P | |
| 5/05/2020 | 4 | Lot 135 / S.E corner of Lots: 6m North, 12m West | 1 | 98.5 | 111.0 | 1.5 | P | |
| 5/05/2020 | 5 | Lot 132 / S.E corner of Lots: 25m North, 7.5m West | 1 | 99.0 | 100.0 | 0.0 | P | |
| 5/05/2020 | 6 | Coridale Blvd / S.E corner of Lots, Ch: 90, 5m North | 1 | 100.5 | 94.0 | -1.0 | P | |
| 6/05/2020 | 7 | S.E corner of Lot 101 / 10m North, 13m West | 1 | 102.5 | 97.0 | -0.5 | P | |
| 6/05/2020 | 8 | S.E corner of Lot 103 / 24m North, 11m West | 1 | 99.0 | 100.0 | 0.0 | P | |
| 6/05/2020 | 9 | S.E corner of Lot 105 / 8m North, 15m West | 1 | 103.0 | 100.0 | 0.0 | P | |
| 6/05/2020 | 10 | S.E corner of Lot 107 / 19m North, 14m West | 1 | 101.0 | 94.0 | -1.0 | P | |
| 6/05/2020 | 11 | S.E corner of Lot 109 / 6m North, 8m West | 1 | 101.5 | 90.0 | -1.5 | P | |
| 6/05/2020 | 12 | S.E corner of Lot 133 / 10m North, 6m West | 1 | 100.0 | 96.0 | -0.5 | P | |
| 7/05/2020 | 13 | S.E corner of Lot 138 / 5m North, 28m West | 1 | 97.0 | 68.0 | -4.0 | P | |
| 7/05/2020 | 14 | S.E corner of Lot 139 / 8m North, 29m West | 1 | 98.0 | 69.0 | -4.0 | P | |
| 7/05/2020 | 15 | S.E corner of Lot 140 / 6m North, 28m West | 1 | 96.5 | 68.0 | -4.0 | P | |
| 7/05/2020 | 16 | S.E corner of Lot 108 / 28m North, 9m West | 2 | 101.0 | 100.0 | 0.0 | P | |
| 7/05/2020 | 17 | S.E corner of Lot 106 / 24m North, 9m West | 2 | 105.5 | 96.0 | -0.5 | P | |
| 7/05/2020 | 18 | S.E corner of Lot 104 / 17m North, 10m West | 2 | 102.0 | 100.0 | 0.0 | P | |
| 8/05/2020 | 19 | S.E corner of Lot 102 / 6m North, 11m West | 3 | 102.0 | 97.0 | -0.5 | P | |
| 8/05/2020 | 20 | S.E corner of Lot 110 / 4m North, 5m West (final surface layer) | 3 | 104.0 | 97.0 | -0.5 | P | |
| 8/05/2020 | 21 | S.E corner of Lot 134 / 11m North, 9m West | 2 | 105.0 | 86.0 | -2.0 | P | |
| 8/05/2020 | 22 | S.E corner of Lot 137 / 9m North, 18m West | 2 | 106.0 | 85.0 | -2.0 | P | |
| 8/05/2020 | 23 | S.E corner of Lot 136 / 9m North, 9m West | 3 | 102.0 | 100.0 | 0.0 | P | |
| 13/05/2020 | 24 | Lot 131 / 24m North, 9m West | 1 | 100.0 | 100.0 | 0.0 | P | |
| 13/05/2020 | 25 | Lot 129 / 10m North, 12m West | 1 | 102.5 | 100.0 | 0.0 | P | |
| 13/05/2020 | 26 | Lot 128 / 24m North, 8m West | 1 | 100.5 | 104.0 | 0.5 | P | |
| 4/06/2020 | 27 | S.E corner of Lot 111 / 8m North, 9m West | 1 | 104.5 | 97.0 | -1.0 | P | |
| 4/06/2020 | 28 | S.E corner of Lot 112 / 7m North, 8m West | 1 | 107.5 | 99.0 | -0.5 | P | |
| 4/06/2020 | 29 | S.E corner of Lot 113 / 8m North, 6m West | 1 | 103.0 | 103.0 | 1.0 | P | |
| 4/06/2020 | 30 | S.E corner of Lot 114 / 12m North, 5m West | 1 | 102.0 | 99.0 | -0.5 | P | |

LEVEL 1 - COMPACTION TEST SUMMARY

| | | | |
|------------------|---------------------------|----------------|-----------|
| Client: | BITU-MILL CIVIL PTY LTD | Job No: | GS5211/1 |
| Project: | CORIDALE ESTATE - STAGE 1 | Tech: | PRD / DVH |
| Location: | LARA | | |

| Date | Test No. | Location | Layer No. | Density Ratio (%) | Moisture Ratio (%) | Moisture variation | (P) Pass (F) Fail | Comments |
|------------|----------|--|-----------|-------------------|--------------------|--------------------|-------------------|----------|
| 4/06/2020 | 31 | S.E corner of Lot 115 / 12m North, 5m West | - | OVERSIZE | - | - | F | |
| 4/06/2020 | 32 | S.E corner of Lot 116 / 11m North, 5m West | - | OVERSIZE | - | - | F | |
| 11/06/2020 | 33 | Retest of #31 | 1 | 104.0 | 98.0 | -0.5 | P | |
| 11/06/2020 | 34 | Retest of #32 | 1 | 106.5 | 92.0 | -2.0 | P | |
| 2/07/2020 | 35 | S.E corner of Lot 117 / 11m North, 9m West | 1 | 107.0 | 90.0 | -2.5 | P | |
| 2/07/2020 | 36 | S.E corner of Lot 118 / 5m North, 7m West | 1 | 105.0 | 92.0 | -2.0 | P | |
| 2/07/2020 | 37 | S.E corner of Lot 119 / 7m North, 5m West | 1 | 109.0 | 92.0 | -2.0 | P | |
| 2/07/2020 | 38 | S.E corner of Lot 120 / 7m North, 5m West | 1 | 109.0 | 84.0 | -4.0 | P | |
| 2/07/2020 | 39 | S.E corner of Lot 121 / 5m North, 5m West | 1 | 108.0 | 88.0 | -3.0 | P | |
| 3/07/2020 | 40 | S.E corner of each Lot 149 / 5m North, 7m West | 1 | 106.0 | 90.0 | -2.5 | P | |
| 3/07/2020 | 41 | S.E corner of each Lot 150 / 7m North, 9m West | 1 | 105.0 | 88.0 | -3.0 | P | |
| 3/07/2020 | 42 | S.E corner of each Lot 122 / 8m North, 10m West | 1 | 102.5 | 90.0 | -2.5 | P | |
| 3/07/2020 | 43 | S.E corner of each Lot 123 / 3m North, 10m West | 1 | 101.5 | 92.0 | -2.0 | P | |
| 3/07/2020 | 44 | S.E corner of each Lot 124 / 24m North, 8m West | 1 | 104.0 | 92.0 | -2.0 | P | |
| 3/07/2020 | 45 | S.E corner of each Lot 125 / 27m North, 11m West | 1 | 103.0 | 90.0 | -2.5 | P | |
| 3/07/2020 | 46 | S.E corner of each Lot 141 / 5m South, 15m West | 1 | 103.5 | 90.0 | -2.5 | P | |
| 3/07/2020 | 47 | S.E corner of each Lot 130 / 23m North, 8m West | 2 | 105.0 | 93.0 | -1.5 | P | |
| 14/07/2020 | 48 | S.E corner of Lot 127 / 27m North, 8m West | 2 | 96.0 | 110.0 | 2.5 | P | |
| 14/07/2020 | 49 | S.E corner of Lot 126 / 27m North, 6m West | 2 | 98.5 | 111.0 | 3.0 | P | |
| 14/07/2020 | 50 | S.E corner of Lot 127 / 8m North, 7m West | 1 | 101.5 | 100.0 | 0.0 | P | |
| 14/07/2020 | 51 | S.E corner of Lot 126 / 8m North, 6m West | 1 | 102.5 | 96.0 | -1.0 | P | |

APPENDIX C

Field Density Test Report Sheets



Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | | |
|-----------|--|--|--|------------|------------------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | | Report No. | AA | |
| Location: | LARA | | | Test date: | 28-Apr-20 | |

| | | | | | | |
|---|---|---|---|--|--|--|
| Test Number | 1 | 2 | 3 | | | |
| Test location taken from (verge x 5m wide) | Coridale Boulevard verge Southern Side | Coridale Boulevard verge Southern Side | Coridale Boulevard verge Southern Side | | | |
| Chainage 10 - 165 | 145 | 90 | 35 | | | |
| Offset | centreline of verge | centreline of verge | centreline of verge | | | |
| Layer Number | 1 | 1 | 2 | | | |
| Time of tests | 12:30:00 | 11:45:00 | 14:45:00 | | | |
| Depth of Layer mm | 200 | 200 | 200 | | | |
| Depth of Test mm | 175 | 175 | 175 | | | |
| Field Wet Density t/m ³ | 1.83 | 1.77 | 1.75 | | | |
| Field Dry Density t/m ³ | 1.40 | 1.31 | 1.30 | | | |
| Field Moisture Content % | 30.5 | 34.5 | 34.5 | | | |

| | | | | | | |
|---|------|------|------|--|--|--|
| Oversize Material Wet % | 0 | 0 | 0 | | | |
| Sieve Size mm | 19.0 | 19.0 | 19.0 | | | |
| Peak Converted Wet Density t/m ³ | 1.76 | 1.76 | 1.73 | | | |
| Optimum Moisture Content % | 33.5 | 38.0 | 36.5 | | | |
| Compactive Effort Used std / mod | STD | STD | STD | | | |

| | | | | | | |
|-----------------------------|--------------|--------------|--------------|--|--|--|
| Moisture Ratio % | 91 | 91 | 95 | | | |
| Moisture Variation % | -3.0 | -3.5 | -2.0 | | | |
| Moisture Variation | DRY | DRY | DRY | | | |
| Density Ratio % | 104.0 | 100.5 | 101.0 | | | |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description CLAY, medium to high plasticity, brown / grey, with gravel

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 -
Testing
The results of the tests, calibrations and/or
measurements included in this document are
traceable to Australian/National Standards

Tim Senserrick
Approved Signatory
Date

18-May-20

Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | | |
|-----------|--|--|--|------------|-----------------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | | Report No. | AB | |
| Location: | LARA | | | Test date: | 5-May-20 | |

| | | | | | | |
|--------------------------|-----------------------|------------------------|-------------------------|--|--|--|
| Test Number | 4 | 5 | 6 | | | |
| Test location taken from | Lot 135 | Lot 132 | Coridale Boulevard | | | |
| S.E corner of Lots | 6m North 12m West | 25m North 7.5m West | Chainage 30 5m North | | | |
| Layer Number | 1 | 1 | 1 | | | |
| Time of tests | 13:45:00 | 14:30:00 | 14:45:00 | | | |
| Depth of Layer | mm 200 | mm 200 | mm 200 | | | |
| Depth of Test | mm 175 | mm 175 | mm 175 | | | |
| Field Wet Density | t/m ³ 2.08 | t/m ³ 2.08 | t/m ³ 2.11 | | | |
| Field Dry Density | t/m ³ 1.80 | t/m ³ 1.82 | t/m ³ 1.83 | | | |
| Field Moisture Content | % 15.5 | % 14.0 | % 15.0 | | | |

| | | | | | | |
|----------------------------|-----------------------|-----------------------|-----------------------|--|--|--|
| Oversize Material | Wet % 0 | Wet % 0 | Wet % 3 | | | |
| Sieve Size | mm 19.0 | mm 19.0 | mm 19.0 | | | |
| Peak Converted Wet Density | t/m ³ 2.11 | t/m ³ 2.10 | t/m ³ 2.10 | | | |
| Optimum Moisture Content | % 14.0 | % 14.0 | % 16.0 | | | |
| Compactive Effort Used | std / mod STD | std / mod STD | std / mod STD | | | |

| | | | | | | |
|--------------------|--------|--------|---------|--|--|--|
| Moisture Ratio | % 111 | % 100 | % 94 | | | |
| Moisture Variation | % 1.5 | % 0.0 | % -1.0 | | | |
| Moisture Variation | WET | - | DRY | | | |
| Density Ratio | % 98.5 | % 99.0 | % 100.5 | | | |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description sandy CLAY, medium to high plasticity, orange / brown, fine to coarse

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 -
Testing
The results of the tests, calibrations and/or
measurements included in this document are
traceable to Australian/National Standards



Tim Senserrick
Approved Signatory
Date

18-May-20

Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | |
|-----------|--|--|------------|-----------------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AC | |
| Location: | LARA | | Test date: | 6-May-20 | |

| | | | | | | |
|--------------------------|-----------------------|-----------------------|----------------------|-----------------------|---------------------|----------------------|
| Test Number | 7 | 8 | 9 | 10 | 11 | 12 |
| Test location taken from | Lot 101 | Lot 103 | Lot 105 | Lot 107 | Lot 109 | Lot 133 |
| S.E corner of Lots | 10m North 13m West | 24m North 11m West | 8m North 15m West | 19m North 14m West | 6m North 8m West | 10m North 6m West |
| Layer Number | 1 | 1 | 1 | 1 | 1 | 1 |
| Time of tests | 12:30:00 | 12:55:00 | 13:10:00 | 13:25:00 | 14:05:00 | 14:25:00 |
| Depth of Layer | mm | 250 | 250 | 250 | 250 | 250 |
| Depth of Test | mm | 225 | 225 | 225 | 225 | 225 |
| Field Wet Density | t/m ³ | 2.20 | 2.18 | 2.18 | 2.11 | 2.09 |
| Field Dry Density | t/m ³ | 1.92 | 1.91 | 1.93 | 1.84 | 1.84 |
| Field Moisture Content | % | 14.5 | 11.5 | 12.5 | 14.0 | 13.0 |

| | | | | | | | |
|----------------------------|------------------|------|------|------|------|------|------|
| Oversize Material | Wet % | 0 | 20 | 2 | 6 | 7 | 1 |
| Sieve Size | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Peak Converted Wet Density | t/m ³ | 2.15 | 2.20 | 2.12 | 2.09 | 2.06 | 2.17 |
| Optimum Moisture Content | % | 15.0 | 11.5 | 12.5 | 15.0 | 14.5 | 12.0 |
| Compactive Effort Used | std / mod | STD | STD | STD | STD | STD | STD |



| | | | | | | | |
|---------------------------|---|--------------|-------------|--------------|--------------|--------------|--------------|
| Moisture Ratio | % | 97 | 100 | 100 | 94 | 90 | 96 |
| Moisture Variation | % | -0.5 | 0.0 | 0.0 | -1.0 | -1.5 | -0.5 |
| Moisture Variation | | DRY | - | - | DRY | DRY | DRY |
| Density Ratio | % | 102.5 | 99.0 | 103.0 | 101.0 | 101.5 | 100.0 |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description gravelly CLAY, medium to high plasticity, brown, fine to coarse

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)

| | | | |
|--|--|---|------------------|
|  <p>NATA ACCREDITED FOR TECHNICAL COMPETENCE</p> | <p>NATA Accredited Laboratory No. 15055 Accredited for compliance with ISO/IEC 17025 - Testing The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards</p> |  <p>Tim Senserrick Approved Signatory Date</p> | <p>18-May-20</p> |
|--|--|---|------------------|

Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | | |
|-----------|--|--|------------|-----------------|--|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AD | | |
| Location: | LARA | | Test date: | 7-May-20 | | |

| | | | | | | |
|--------------------------|----------------------|----------------------|----------------------|----------------------|----------------------|-----------------------|
| Test Number | 13 | 14 | 15 | 16 | 17 | 18 |
| Test location taken from | Lot 138 | Lot 139 | Lot 140 | Lot 108 | Lot 106 | Lot 104 |
| S.E corner of Lots | 5m North 28m West | 8m North 29m West | 6m North 28m West | 28m North 9m West | 24m North 9m West | 17m North 10m West |
| Layer Number | 1 | 1 | 1 | 2 | 2 | 2 |
| Time of tests | 11:45:00 | 11:50:00 | 12:30:00 | 14:05:00 | 14:25:00 | 14:45:00 |
| Depth of Layer | mm | 250 | 250 | 250 | 250 | 250 |
| Depth of Test | mm | 225 | 225 | 225 | 225 | 225 |
| Field Wet Density | t/m ³ | 1.96 | 1.96 | 1.95 | 2.11 | 2.12 |
| Field Dry Density | t/m ³ | 1.80 | 1.80 | 1.80 | 1.84 | 1.84 |
| Field Moisture Content | % | 8.5 | 9.0 | 8.5 | 14.0 | 14.5 |

| | | | | | | | |
|----------------------------|------------------|------|------|------|------|------|------|
| Oversize Material | Wet % | 0 | 0 | 0 | 5 | 7 | 4 |
| Sieve Size | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Peak Converted Wet Density | t/m ³ | 2.01 | 2.00 | 2.02 | 2.09 | 2.12 | 2.08 |
| Optimum Moisture Content | % | 12.5 | 13.0 | 12.5 | 14.0 | 13.0 | 14.5 |
| Compactive Effort Used | std / mod | STD | STD | STD | STD | STD | STD |

| | | | | | | | |
|---------------------------|---|-------------|-------------|-------------|--------------|--------------|--------------|
| Moisture Ratio | % | 68 | 69 | 68 | 100 | 96 | 100 |
| Moisture Variation | % | -4.0 | -4.0 | -4.0 | 0.0 | -0.5 | 0.0 |
| Moisture Variation | | DRY | DRY | DRY | - | DRY | - |
| Density Ratio | % | 97.0 | 98.0 | 96.5 | 101.0 | 105.5 | 102.0 |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description sandy CLAY medium plasticity, orange / gravelly CLAY, medium to high plasticity, brown, fine to coarse

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 -
Testing
The results of the tests, calibrations and/or
measurements included in this document are
traceable to Australian/National Standards



Tim Senserrick
Approved Signatory
Date

18-May-20



Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | |
|-----------|--|--|------------|-----------------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AE | |
| Location: | LARA | | Test date: | 8-May-20 | |

| | | | | | | |
|--------------------------|----------------------|--|----------------------|----------------------|---------------------|------|
| Test Number | 19 | 20 | 21 | 22 | 23 | |
| Test location taken from | Lot 102 | Lot 110 | Lot 134 | Lot 137 | Lot 136 | |
| S.E corner of Lots | 6m North 11m West | 4m North 5m West (final surface layer) | 11m North 9m West | 9m North 18m West | 9m North 9m West | |
| Layer Number | 3 | 3 | 2 | 2 | 3 | |
| Time of tests | 10:30:00 | 10:50:00 | 12:05:00 | 12:35:00 | 14:16:00 | |
| Depth of Layer | mm | 250 | 250 | 250 | 250 | |
| Depth of Test | mm | 225 | 225 | 225 | 225 | |
| Field Wet Density | t/m ³ | 2.17 | 2.22 | 2.19 | 2.24 | 2.13 |
| Field Dry Density | t/m ³ | 1.86 | 1.92 | 1.94 | 1.99 | 1.82 |
| Field Moisture Content | % | 14.0 | 15.0 | 12.5 | 11.5 | 17.0 |

| | | | | | | | |
|----------------------------|------------------|------|------|------|------|------|--|
| Oversize Material | Wet % | 17 | 3 | 5 | 9 | 2 | |
| Sieve Size | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | |
| Peak Converted Wet Density | t/m ³ | 2.13 | 2.13 | 2.09 | 2.12 | 2.09 | |
| Optimum Moisture Content | % | 14.5 | 15.5 | 14.5 | 13.5 | 17.0 | |
| Compactive Effort Used | std / mod | STD | STD | STD | STD | STD | |

| | | | | | | | |
|---------------------------|---|--------------|--------------|--------------|--------------|--------------|--|
| Moisture Ratio | % | 97 | 97 | 86 | 85 | 100 | |
| Moisture Variation | % | -0.5 | -0.5 | -2.0 | -2.0 | 0.0 | |
| Moisture Variation | | DRY | DRY | DRY | DRY | - | |
| Density Ratio | % | 102.0 | 104.0 | 105.0 | 106.0 | 102.0 | |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description gravelly CLAY, medium to high plasticity, brown, fine to coarse

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 -
Testing
The results of the tests, calibrations and/or
measurements included in this document are
traceable to Australian/National Standards

Tim Senserrick
Approved Signatory
Date

18-May-20



Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | | |
|-----------|--|--|--|------------|------------------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | | Report No. | AF | |
| Location: | LARA | | | Test date: | 13-May-20 | |

| | | | | | | |
|--------------------------|-----------------------|-----------------------|-----------------------|--|--|--|
| Test Number | 24 | 25 | 26 | | | |
| Test location taken from | Lot 131 | Lot 129 | Lot 128 | | | |
| Offset | 24m North 9m West | 10m North 12m West | 24m North 8m West | | | |
| Layer Number | 1 | 1 | 1 | | | |
| Time of tests | 12:01:00 | 12:11:00 | 12:21:00 | | | |
| Depth of Layer | mm 250 | mm 250 | mm 250 | | | |
| Depth of Test | mm 225 | mm 225 | mm 225 | | | |
| Field Wet Density | t/m ³ 2.12 | t/m ³ 2.17 | t/m ³ 2.13 | | | |
| Field Dry Density | t/m ³ 1.84 | t/m ³ 1.84 | t/m ³ 1.86 | | | |
| Field Moisture Content | % 14.5 | % 17.0 | % 14.0 | | | |

| | | | | | | |
|----------------------------|-----------------------|-----------------------|-----------------------|--|--|--|
| Oversize Material | Wet % 7 | Wet % 5 | Wet % 4 | | | |
| Sieve Size | mm 19.0 | mm 19.0 | mm 19.0 | | | |
| Peak Converted Wet Density | t/m ³ 2.12 | t/m ³ 2.11 | t/m ³ 2.12 | | | |
| Optimum Moisture Content | % 14.5 | % 17.0 | % 13.5 | | | |
| Compactive Effort Used | std / mod STD | std / mod STD | std / mod STD | | | |

| | | | | | | |
|--------------------|---------|---------|---------|--|--|--|
| Moisture Ratio | % 100 | % 100 | % 104 | | | |
| Moisture Variation | % 0.0 | % 0.0 | % 0.5 | | | |
| Moisture Variation | - | - | WET | | | |
| Density Ratio | % 100.0 | % 102.5 | % 100.5 | | | |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description gravelly CLAY, medium to high plasticity, light grey, fine to coarse

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 -
Testing
The results of the tests, calibrations and/or
measurements included in this document are
traceable to Australian/National Standards

Tim Senserrick
Approved Signatory
Date

18-May-20



Field Density Test Results

A C N 105 704 078
13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | | |
|-----------|-------------------------------------|--|--|------------|----------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | | Report No. | AG | |
| Location: | LARA | | | Test date: | 4-Jun-20 | |


| | | | | | | |
|----------------------------|---------------|----------|----------|-----------|-----------|-----------|
| Test Number | 27 | 28 | 29 | 30 | 31 | 32 |
| Test location taken from | Lot 111 | Lot 112 | Lot 113 | Lot 114 | Lot 115 | Lot 116 |
| S.E Corner of each Lot | 8m North | 7m North | 8m North | 12m North | 12m North | 11m North |
| Offset (m) | 9m West | 8m West | 6m West | 5m West | 5m West | 5m West |
| Layer Number | 1 | 1 | 1 | 1 | 1 | 1 |
| Time of tests | 11:15:00 | 11:35:00 | 11:40:00 | 11:50:00 | 12:20:00 | 12:30:00 |
| Depth of Layer | mm 200 | 200 | 200 | 200 | 200 | 200 |
| Depth of Test | mm 175 | 175 | 175 | 175 | 175 | 175 |
| Field Wet Density | t/m³ 1.87 | 1.91 | 1.83 | 1.86 | 1.95 | 1.94 |
| Field Dry Density | t/m³ 1.45 | 1.44 | 1.37 | 1.45 | 1.57 | 1.63 |
| Field Moisture Content | % 29.0 | 32.5 | 34.0 | 28.5 | 18.0 | 14.0 |
| Oversize Material | Wet % 0 | 0 | 0 | 0 | 26 | 26 |
| Sieve Size | mm 19.0 | 19.0 | 19.0 | 19.0 | 37.5 | 37.5 |
| Peak Converted Wet Density | t/m³ 1.79 | 1.77 | 1.77 | 1.82 | - | - |
| Optimum Moisture Content | % 30.0 | 33.0 | 33.0 | 29.0 | - | - |
| Compactive Effort Used | std / mod STD | STD | STD | STD | STD | STD |
| Moisture Ratio | % 97 | 99 | 103 | 99 | - | - |
| Moisture Variation | % -1.0 | -0.5 | 1.0 | -0.5 | - | - |
| Moisture Variation | DRY | DRY | WET | DRY | - | - |
| Density Ratio | % 104.5 | 107.5 | 103.0 | 102.0 | Oversize | Oversize |

Specification Requirements 95% Standard compaction


Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description #27 - #30: Silty CLAY, medium to high plasticity, brown.
#31 - #32: Gravelly silty CLAY, medium to high plasticity, brown.

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 - Testing
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards



Chris Senserrick
Approved Signatory
Date 10-Jun-20



Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | | |
|-----------|--|--|------------|------------------|--|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AH | | |
| Location: | LARA | | Test date: | 11-Jun-20 | | |

| | | | | | | |
|--------------------------|-----------------------|-----------------------|--|--|--|--|
| Test Number | 33 | 34 | | | | |
| Test location taken from | Retest of #31 | Retest of #32 | | | | |
| Layer Number | 1 | 1 | | | | |
| Time of tests | 13:05:00 | 13:15:00 | | | | |
| Depth of Layer | mm 200 | mm 200 | | | | |
| Depth of Test | mm 175 | mm 175 | | | | |
| Field Wet Density | t/m ³ 2.00 | t/m ³ 2.06 | | | | |
| Field Dry Density | t/m ³ 1.57 | t/m ³ 1.63 | | | | |
| Field Moisture Content | % 22.5 | % 22.5 | | | | |

| | | | | | | |
|----------------------------|-----------------------|-----------------------|--|--|--|--|
| Oversize Material | Wet % 17 | Wet % 14 | | | | |
| Sieve Size | mm 19.0 | mm 19.0 | | | | |
| Peak Converted Wet Density | t/m ³ 1.92 | t/m ³ 1.93 | | | | |
| Optimum Moisture Content | % 23.0 | % 24.5 | | | | |
| Compactive Effort Used | std / mod STD | std / mod STD | | | | |

| | | | | | | |
|--------------------|---------|---------|--|--|--|--|
| Moisture Ratio | % 98 | % 92 | | | | |
| Moisture Variation | % -0.5 | % -2.0 | | | | |
| Moisture Variation | DRY | DRY | | | | |
| Density Ratio | % 104.0 | % 106.5 | | | | |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description gravelly silty CLAY, medium to high plasticity, brown, gravel fine to coarse

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 -
Testing
The results of the tests, calibrations and/or
measurements included in this document are
traceable to Australian/National Standards

Tim Senserrick
Approved Signatory
Date

15-Jun-20



Field Density Test Results

A C N 105 704 078
13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | |
|-----------|-------------------------------------|--|------------|----------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AI | |
| Location: | LARA | | Test date: | 2-Jul-20 | |

| | | | | | | |
|--------------------------|----------------------|---------------------|---------------------|---------------------|---------------------|--|
| Test Number | 35 | 36 | 37 | 38 | 39 | |
| Test location taken from | Lot 117 | Lot 118 | Lot 119 | Lot 120 | Lot 121 | |
| S.E corner of each Lot | 11m North 9m West | 5m North 7m West | 7m North 5m West | 7m North 5m West | 5m North 5m West | |
| Layer Number | 1 | 1 | 1 | 1 | 1 | |
| Time of tests | 15:30:00 | 15:40:00 | 15:50:00 | 16:00:00 | 16:10:00 | |
| Depth of Layer | mm 200 | 200 | 200 | 200 | 200 | |
| Depth of Test | mm 175 | 175 | 175 | 175 | 175 | |
| Field Wet Density | t/m³ 1.98 | 2.00 | 1.98 | 1.97 | 1.93 | |
| Field Dry Density | t/m³ 1.60 | 1.62 | 1.60 | 1.61 | 1.58 | |
| Field Moisture Content | % 22.0 | 21.0 | 22.5 | 21.0 | 22.0 | |

| | | | | | | |
|----------------------------|---------------|------|------|------|------|--|
| Oversize Material | Wet % 8 | 10 | 5 | 6 | 3 | |
| Sieve Size | mm 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | |
| Peak Converted Wet Density | t/m³ 1.85 | 1.91 | 1.82 | 1.81 | 1.79 | |
| Optimum Moisture Content | % 24.5 | 23.0 | 24.5 | 25.0 | 25.0 | |
| Compactive Effort Used | std / mod STD | STD | STD | STD | STD | |


| | | | | | | |
|--------------------|---------|-------|-------|-------|-------|--|
| Moisture Ratio | % 90 | 92 | 92 | 84 | 88 | |
| Moisture Variation | % -2.5 | -2.0 | -2.0 | -4.0 | -3.0 | |
| Moisture Variation | DRY | DRY | DRY | DRY | DRY | |
| Density Ratio | % 107.0 | 105.0 | 109.0 | 109.0 | 108.0 | |

Specification Requirements 95% Standard compaction


Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description gravelly silty CLAY, medium to high plasticity, brown, fine to coarse gravel

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 - Testing
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards



Chris Senserrick
Approved Signatory
Date 06-Jul-20



Field Density Test Results

A C N 105 704 078
13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | |
|-----------|-------------------------------------|--|------------|----------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AJ | |
| Location: | LARA | | Test date: | 3-Jul-20 | |

| | | | | | | |
|--------------------------|---------------------|---------------------|----------------------|----------------------|----------------------|-----------------------|
| Test Number | 40 | 41 | 42 | 43 | 44 | 45 |
| Test location taken from | Lot 149 | Lot 150 | Lot 122 | Lot 123 | Lot 124 | Lot 125 |
| S.E corner of each Lot | 5m North 7m West | 7m North 9m West | 8m North 10m West | 3m North 10m West | 24m North 8m West | 27m North 11m West |
| Layer Number | 1 | 1 | 1 | 1 | 1 | 1 |
| Time of tests | 12:00:00 | 12:10:00 | 12:20:00 | 12:30:00 | 12:40:00 | 12:50:00 |
| Depth of Layer | mm 200 | 200 | 200 | 200 | 200 | 200 |
| Depth of Test | mm 175 | 175 | 175 | 175 | 175 | 175 |
| Field Wet Density | t/m³ 2.00 | 1.96 | 1.93 | 1.91 | 1.89 | 1.89 |
| Field Dry Density | t/m³ 1.63 | 1.60 | 1.55 | 1.56 | 1.54 | 1.54 |
| Field Moisture Content | % 21.0 | 22.5 | 22.5 | 23.0 | 22.5 | 22.0 |

| | | | | | | |
|----------------------------|---------------|------|------|------|------|------|
| Oversize Material | Wet % 7 | 0 | 8 | 0 | 0 | 0 |
| Sieve Size | mm 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Peak Converted Wet Density | t/m³ 1.89 | 1.86 | 1.88 | 1.89 | 1.82 | 1.83 |
| Optimum Moisture Content | % 23.5 | 25.5 | 25.0 | 25.0 | 24.5 | 24.5 |
| Compactive Effort Used | std / mod STD | STD | STD | STD | STD | STD |


| | | | | | | |
|--------------------|---------|-------|-------|-------|-------|-------|
| Moisture Ratio | % 90 | 88 | 90 | 92 | 92 | 90 |
| Moisture Variation | % -2.5 | -3.0 | -2.5 | -2.0 | -2.0 | -2.5 |
| Moisture Variation | DRY | DRY | DRY | DRY | DRY | DRY |
| Density Ratio | % 106.0 | 105.0 | 102.5 | 101.5 | 104.0 | 103.0 |

Specification Requirements 95% Standard compaction


Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description silty CLAY, medium to high plasticity, brown

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 - Testing
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards



Chris Senserrick
Approved Signatory
Date 07-Jul-20



Field Density Test Results

A C N 105 704 078
13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au


| | | | | | | |
|----------------------------|-------------------------------------|----------------------|------------|----------|--|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AK | | |
| Location: | LARA | | Test date: | 3-Jul-20 | | |
| Test Number | 46 | 47 | | | | |
| Test location taken from | Lot 141 | Lot 130 | | | | |
| S.E corner of each Lot | 5m South 15m West | 23m North 8m West | | | | |
| Layer Number | 1 | 2 | | | | |
| Time of tests | 13:00:00 | 13:10:00 | | | | |
| Depth of Layer | mm 200 | 200 | | | | |
| Depth of Test | mm 175 | 175 | | | | |
| Field Wet Density | t/m³ 1.93 | 1.90 | | | | |
| Field Dry Density | t/m³ 1.58 | 1.58 | | | | |
| Field Moisture Content | % 22.0 | 20.5 | | | | |
| Oversize Material | Wet % 2 | 2 | | | | |
| Sieve Size | mm 19.0 | 19.0 | | | | |
| Peak Converted Wet Density | t/m³ 1.86 | 1.81 | | | | |
| Optimum Moisture Content | % 24.5 | 22.0 | | | | |
| Compactive Effort Used | std / mod STD | STD | | | | |
| Moisture Ratio | % 90 | 93 | | | | |
| Moisture Variation | % -2.5 | -1.5 | | | | |
| Moisture Variation | DRY | DRY | | | | |
| Density Ratio | % 103.5 | 105.0 | | | | |

Specification Requirements 95% Standard compaction


Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description silty CLAY, medium to high plasticity, brown

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 - Testing
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards



Chris Senserrick
Approved Signatory
Date 07-Jul-20



Field Density Test Results

A C N 105 704 078

13 Brock Street Thomastown Vic, P 03 9464 4617 Email reception@groundscience.com.au

| | | | | | |
|-----------|--|--|------------|------------------|--|
| Client: | BITU-MILL (CAMPBELLFIELD) | | Job No: | GS5211/1 | |
| Project: | CORIDALE ESTATE - STAGE 1 (LEVEL 1) | | Report No. | AL | |
| Location: | LARA | | Test date: | 14-Jul-20 | |

| | | | | | | |
|--------------------------|-----------------------|----------------------|---------------------|---------------------|--|--|
| Test Number | 48 | 49 | 50 | 51 | | |
| Test location taken from | Lot 127 | Lot 126 | Lot 127 | Lot 126 | | |
| S.E corner of Lot | 27m North 8m West | 27m North 6m West | 8m North 7m West | 8m North 6m West | | |
| Layer Number | 2 | 2 | 1 | 1 | | |
| Time of tests | 11:00:00 | 11:15:00 | 11:30:00 | 11:40:00 | | |
| Depth of Layer | mm 200 | 200 | 175 | 175 | | |
| Depth of Test | mm 175 | 175 | 150 | 150 | | |
| Field Wet Density | t/m ³ 1.87 | 1.88 | 1.98 | 1.95 | | |
| Field Dry Density | t/m ³ 1.46 | 1.44 | 1.62 | 1.57 | | |
| Field Moisture Content | % 28.0 | 30.0 | 21.5 | 23.5 | | |

| | | | | | | |
|----------------------------|-----------------------|------|------|------|--|--|
| Oversize Material | Wet % 0 | 0 | 3 | 2 | | |
| Sieve Size | mm 19.0 | 19.0 | 19.0 | 19.0 | | |
| Peak Converted Wet Density | t/m ³ 1.94 | 1.90 | 1.94 | 1.90 | | |
| Optimum Moisture Content | % 25.5 | 27.0 | 21.5 | 24.5 | | |
| Compactive Effort Used | std / mod STD | STD | STD | STD | | |

| | | | | | | |
|---------------------------|--------|------|-------|-------|--|--|
| Moisture Ratio | % 110 | 111 | 100 | 96 | | |
| Moisture Variation | % 2.5 | 3.0 | 0.0 | -1.0 | | |
| Moisture Variation | WET | WET | - | DRY | | |
| Density Ratio | % 96.0 | 98.5 | 101.5 | 102.5 | | |

Specification Requirements 95% Standard compaction

Notes: Moisture Variation: (-) indicates dry; (+) indicates wet

Material description silty CLAY, medium to high plasticity, brown white mottled

Test Methods AS1289 5.8.1 5.7.1 2.1.1 1.2.1 (6.4)



NATA Accredited Laboratory No. 15055
Accredited for compliance with ISO/IEC 17025 -
Testing
The results of the tests, calibrations and/or
measurements included in this document are
traceable to Australian/National Standards

Tim Senserrick
Approved Signatory
Date

16-Jul-20