



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

9th December 2015

Our Reference: 15448:DK102

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
ARMSTRONG (STAGE 19) – MOUNT DUNEED

Please find attached our Report Nos 15448/R002, R004, R006 and R007 that relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in early October 2015 and was completed in mid October 2015.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspections and testing was performed by an experienced geotechnician from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the filled allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the filled allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Dino Kondzic

- NOTES:
1. ALL VEHICLE AND PRAM CROSSING LAYBACKS TO BE MINIMUM OF 1.0m FROM PITS.
 2. ALL PRAM CROSSINGS TO BE A MINIMUM 2.0m FROM VEHICLE CROSSINGS.
 3. ALL PRAM CROSSINGS TO BE DDA COMPLIANT.
 4. VEHICLE EXCLUSION MEASURES BETWEEN ROAD RESERVE AND RESERVE TO FORM PART OF LANDSCAPE WORKS.
 5. SIDE ENTRY PITS SHOWN OFFSET BY 1m FROM TANGENT POINTS, TO ACCOMMODATE CHANNEL DEPTH TRANSITION. FOR DETAILS REFER TO IDM STANDARD DRAWING SD430.
 6. ALL COORDINATES SHOWN ARE TO AHD.
 7. THE USE OF DIRECTIONAL AND HAZARD TACTILE PAVERS MUST ACCORD WITH SECTION 2.2.3.1 OF AS/NZS 1428.4:2002.
 8. EASTING AND NORTHING PROVIDED FOR DRAINAGE PIT SETOUT REFERS TO CENTRE OF PIT BASE.
 9. PIT DIMENSIONS SHOWN ON PLAN, REFER TO CENTRE OF PIT BASE.
 10. CONTRACTOR TO CONFIRM WITH CALIBRE CONSULTING REPRESENTATIVE, PRIOR TO THE REMOVAL OF ANY TREES.
 11. SEWER MAINTENANCE HOLE CONVERTER SLAB OR CONE TO BE ROTATED TO ENSURE COVER POSITION IS CENTRALLY LOCATED WITHIN FOOTPATH.

WARNING
BEWARE OF UNDERGROUND SERVICES

THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

FIGURE 1

NOTE:
ADDITIONAL WIDTH OF CONCRETE DRIVEWAYS, SERVICING LOTS 1937 AND 1938, SHALL BE CONSTRUCTED TO ACCOMMODATE SERVICE VEHICLE MANOEUVER

FUTURE DEVELOPMENT

PROVIDE INLET IN WEST WALL OF PIT TO CATER FOR PROPOSED GRASS CATCH DRAIN.
PROVIDE 2m LONG 225 DIA. STUB IN WEST WALL FOR FUTURE CONNECTION. IL36.778 AT 1 IN 28.32. PROVIDE 2m LONG 225 DIA. STUB IN EAST WALL FOR FUTURE CONNECTION. IL36.778 AT 1 IN 127.389. STUBS TO BE CAPPED PRIOR TO BACKFILLING.

LEGEND

- Electricity (Underground)
- Gas
- Telstra
- Water
- Stormwater Drain, Pit and Property Inlet
- Swale Drain
- Sewer, Maintenance Structures and Property Connection
- House Drain
- Gas & Water Conduits
- Tactile Paver - Directional
- Tactile Paver - Hazard
- Existing Electricity (Underground)
- Existing Electricity (Overhead)
- Existing Gas
- Existing Telstra
- Existing Water
- Existing Stormwater Drain
- Existing Sewer
- Existing House Drain
- Existing Tree to Remain
- Existing Tree to be Removed
- Existing Swale Drain
- Existing Surface Level
- Finished Building Line Level
- Finished Ridge Line Level
- Top of Retaining Wall
- Bottom of Retaining Wall
- Retaining Wall
- Intersection Threshold Treatment
- Structural Fill > 200mm Deep
- Ex. Structural Fill > 200mm Deep
- Proposed Driveway
- Allotment to be graded evenly in direction of fall to levels indicated
- Direction of Fall
- Overland Flow
- Permanent Survey Mark
- Temporary Bench Mark
- Concrete Edge Strip with Subsoil Drain underneath "No Road" sign and Barrier
- Building Envelope
- Limit of Works

REV	DATE	ISSUED FOR APPROVAL	COMMENTS
D	18/08/15	STAGE LIMIT AMENDED	
C	19/06/15	ADDITIONAL COUNCIL COMMENTS, DATED 17/06/15	
B		COUNCIL COMMENTS DATED 26/05/15	
A		ISSUED FOR APPROVAL	



STAGE 19



CALIBRE CONSULTING (MELB) PTY LTD
Level 2, 55 Southbank Boulevard
Southbank VIC 3006
T 03 9203 9000

LAYOUT PLAN

1:500 10 0 10 20 A1
1:1000 A3

SCALE @ A1	DRAWN	DESIGNED
1:500	R.KOZUL	R.KOZUL
PROJECT ENGINEER	PROJECT MANAGER	DATE FIRST ISSUE
J.CONSIGLIO	T.PALIOS	MARCH 2015

ISSUED FOR APPROVAL

SIGNED	DATE

DRAWING NUMBER	REVISION
M100611.19-C02	D

SERVICES OFFSET SCHEDULE										
ROAD NAME	GAS		RECYCLED WATER		WATER		ELECTRICITY		COMMUNICATION	
	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)
CELESTIAL WAY	SOUTH	2.10	SOUTH	2.60	SOUTH	3.10	NORTH	2.60	NORTH	1.775
NEON AVENUE	NORTH	2.10	NORTH	2.60	NORTH	3.10	SOUTH	2.70	SOUTH	1.775
GALACTIC STREET	WEST	2.10	WEST	2.60	WEST	3.10	EAST	2.60	EAST	1.775
SOLSTICE STREET	WEST	2.10	WEST	2.60	WEST	3.10	EAST	2.60	EAST	1.775
BOSE STREET	NORTH	2.10	NORTH	2.60	NORTH	3.10	NORTH	4.70	NORTH	4.100

ROAD LAYOUT TABLE									
ROAD NAME	ROAD CLASSIFICATION	RESERVE WIDTH (m)	ROAD WIDTH (m)			KERB TYPE		VERGE WIDTH (m)	
			LIP to LIP	INV to INV	BACK to BACK	NTH/WEST	STH/EAST	NTH/WEST	STH/EAST
CELESTIAL WAY	ACCESS	16.00	6.70	7.30	7.60	B2	B2	4.20	4.20
NEON AVENUE	ACCESS	16.00	6.70	7.30	7.60	B2	B2	4.20	4.20
GALACTIC STREET	ACCESS	18.00	6.70	7.30	7.60	B2	B2	5.20	5.20
SOLSTICE STREET	ACCESS	16.00	6.70	7.30	7.60	B2	B2	4.20	4.20
BOSE STREET	ACCESS	14.50	4.90	5.50	5.80	B2	B2	2.50	6.20



A.C.N. 109 448 982



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 15448
Report No 15448/R002
Date Issued 09/12/15
Tested by NB
Date tested 08/10/15
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project ARMSTRONG, MT DUNEED - STAGE 19
Location MOUNT DUNEED

Feature EARTHWORKS Layer thickness 200 mm Time: 08:08

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	5	6	7	8	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	-	-
Field wet density t/m ³	2.01	2.10	2.07	2.06	-	-
Field moisture content %	20.3	21.0	14.8	18.3	-	-

Test procedure AS 1289.5.7.1

Test No	5	6	7	8	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	-	-
Percent of oversize material wet	0	8	5	2	-	-
Peak Converted Wet Density t/m ³	2.12	2.07	2.17	2.15	-	-
Adjusted Peak Converted Wet Density t/m ³	-	2.10	2.19	2.15	-	-
Optimum Moisture Content %	18.5	20.0	15.5	18.0	-	-

Moisture Variation From Optimum Moisture Content	2.0% wet	1.0% wet	0.5% dry	0.5% wet	-	-
---	-------------	-------------	-------------	-------------	---	---

Density Ratio (R_{HD})	%	95.0	100.5	95.0	95.5	-	-
----------------------------	---	------	-------	------	------	---	---

Material description

No 5 - 8 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 15448
Report No 15448/R004
Date Issued 09/12/15
Tested by DK
Date tested 09/10/15
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project ARMSTRONG, MT DUNEED - STAGE 19
Location MOUNT DUNEED

Feature EARTHWORKS Layer thickness 200 mm Time: 09:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	12	13	14	-	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.99	2.04	2.08	-	-	-
Field moisture content %	18.9	18.2	18.6	-	-	-

Test procedure AS 1289.5.7.1

Test No	12	13	14	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	8	7	2	-	-	-
Peak Converted Wet Density t/m ³	2.06	2.12	2.13	-	-	-
Adjusted Peak Converted Wet Density t/m ³	2.08	2.13	2.17	-	-	-
Optimum Moisture Content %	19.5	18.5	17.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.5% dry	0.0%	1.0% wet	-	-	-
---	-------------	------	-------------	---	---	---

Density Ratio (R_{HD})	%	95.5	95.5	96.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 12 - 14 Clay Fill



The results of the tests, calibrations
and/or measurements included in
this document are traceable to
Australian/National standards.
Accredited for compliance to
ISO/IEC 17025.
Accreditation No 9909

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 15448
Report No 15448/R006
Date Issued 09/12/15
Tested by NB
Date tested 12/10/15
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project ARMSTRONG, MT DUNEED - STAGE 19
Location MOUNT DUNEED

Feature EARTHWORKS Layer thickness 200 mm Time: 10:44

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	18	19	20	-	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.99	2.08	2.02	-	-	-
Field moisture content %	21.5	19.1	19.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	18	19	20	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	4	2	1	-	-	-
Peak Converted Wet Density t/m ³	2.00	2.08	2.05	-	-	-
Adjusted Peak Converted Wet Density t/m ³	2.01	2.11	2.07	-	-	-
Optimum Moisture Content %	22.5	19.0	20.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.0% dry	0.0%	0.0%	-	-	-
---	-------------	------	------	---	---	---

Density Ratio (R_{HD})	%	99.0	98.0	97.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 18 - 20 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 15448
Report No 15448/R007
Date Issued 09/12/15
Tested by NB
Date tested 13/10/15
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project ARMSTRONG, MT DUNEED - STAGE 19
Location MOUNT DUNEED

Feature EARTHWORKS Layer thickness 200 mm Time: 09:01

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	21	22	23	24	25	26
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.04	2.10	2.05	2.04	2.00	2.00
Field moisture content %	19.9	15.7	20.3	20.7	21.6	21.7

Test procedure AS 1289.5.7.1

Test No	21	22	23	24	25	26
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	3	5	2	1	3	0
Peak Converted Wet Density t/m ³	2.06	2.08	2.04	2.01	2.07	2.08
Adjusted Peak Converted Wet Density t/m ³	2.07	2.10	2.05	2.01	2.08	-
Optimum Moisture Content %	20.0	17.5	21.0	21.5	21.0	20.5

Moisture Variation From Optimum Moisture Content	0.0%	1.5% dry	0.5% dry	1.0% dry	0.5% wet	1.5% wet
--	------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	98.5	100.5	100.5	101.0	96.0	96.0
----------------------------	---	------	-------	-------	-------	------	------

Material description

No 21 - 26 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry

AVRLOT HILF V1.10 MAR 13