



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

16th May 2018

Our Reference: 18258:NB195

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
WARATAH ESTATE – STAGE 7 (MICKLEHAM)**

Please find attached our Report No's 18258/R001 to 18258/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in May 2018.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

FIGURE 1



Approximate field density test location

SERVICES OFFSETS AND LOCATIONS

STREET/LOT NAME	NAME	RA RESERVE	DW	NDW	GAS	ELECTRICITY CABLES	POLES	NBN CABLES	NBN PITS	Bk. of KERB	JOINT TRENCHING
REALM VISTA		16-00	3-20 W	2-70 W	2-25 W	2-50 E	1-00 BOK	1-85 E	1-85 W	1-85 W	G DW NDW & E NBN
HAGLEY ROAD		16-00	3-20 S	2-70 S	2-25 S	2-50 N	1-00 BOK	1-85 N	1-85 S	1-85 S	G DW NDW & E NBN
GUARDIAN STREET		16-00	3-20 S	2-70 S	2-25 S	2-50 N	1-00 BOK	1-85 N	1-85 S	1-85 S	G DW NDW & E NBN

breese pitt dixon pty. ltd.
land surveyors civil engineers

1/19 coto street
hawthorn east, 3123
telephone 8823 2300
fax no. 8823 2310

WARATAH ESTATE STAGE 7

MELWAY REF. 366-E-6

21/08/17	LOT LEVELS UPDATED	SURVEY	BJ
02/08/17	LOT LEVELS UPDATED	DESIGN	SBS
11/07/17	ISSUED FOR CONSTRUCTION	DRAWN	SBS

MANCIPALITY: HUME
REFERENCE: 8711 E/7

SCALE AS SHOWN DATUM: AHD DATE: DEC'16 SHEET 1 OF 12



COMPACTION ASSESSMENT

Job No 18258
 Report No 18258/R001
 Date Issued 16/05/2018

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WARATAH ESTATE - STAGE 7	Date tested	01/05/18
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:37
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	1.85	1.86	1.93	1.88	1.89	1.85
Field moisture content %	15.6	17.0	16.2	15.7	15.3	14.9

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	2	7	0	0	0
Peak Converted Wet Density <i>t/m³</i>	1.95	1.85	1.90	1.89	1.90	1.90
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	1.86	1.93	-	-	-
Optimum Moisture Content %	17.5	18.5	17.5	18.0	18.0	17.0

Moisture Variation From Optimum Moisture Content	2.0% dry	1.5% dry	1.5% dry	2.5% dry	2.5% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (<i>R_{HD}</i>) %	95.5	99.5	100.5	99.0	99.0	97.5
---	-------------	-------------	--------------	-------------	-------------	-------------

Material description

No 1 - 6 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 18258
 Report No 18258/R002
 Date Issued 15/05/2018

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WARATAH ESTATE - STAGE 7	Date tested	01/05/18
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:39
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		7	8	9	10	11	12
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	1.82	1.81	1.81	1.83	1.84	1.85
Field moisture content	%	13.5	13.8	14.2	14.7	12.0	11.3

Test procedure AS 1289.5.7.1

Test No		7	8	9	10	11	12
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	2	0
Peak Converted Wet Density	t/m ³	1.91	1.90	1.90	1.89	1.92	1.84
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	1.93	-
Optimum Moisture Content	%	15.5	16.0	17.0	16.5	13.5	13.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.5% dry	2.0% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	95.5	95.5	95.5	96.5	95.5	100.5
-----------------------------------	---	------	------	------	------	------	-------

Material description

No 7 - 12 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 18258
 Report No 18258/R003
 Date Issued 15/05/2018

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by AC
 Date tested 01/05/18
 Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
 Project WARATAH ESTATE - STAGE 7
 Location MICKLEHAM

Feature EARTHWORKS *Layer thickness* 200 mm *Time:* 14:20

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		13	14	15			
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL							
Measurement depth	mm	175	175	175			
Field wet density	t/m ³	1.87	1.86	1.88			
Field moisture content	%	14.0	13.1	14.8			

Test procedure AS 1289.5.7.1

Test No		13	14	15			
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0			
Percent of oversize material	wet	0	0	0			
Peak Converted Wet Density	t/m ³	1.94	1.96	1.91			
Adjusted Peak Converted Wet Density	t/m ³	-	-	-			
Optimum Moisture Content	%	15.0	15.5	16.0			

Moisture Variation From Optimum Moisture Content		1.0% dry	2.5% dry	1.0% dry			
--	--	----------	----------	----------	--	--	--

Density Ratio (R_{HD})	%	96.5	95.0	98.5			
---	----------	-------------	-------------	-------------	--	--	--

Material description

No 13 - 15 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry